

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 12/10/2025		Report No: HITECH/TJN-2025-467/MT-124	
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN		Contractor: N/A	
Project: N/A		Location: MABROUK, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASME E709 /AWS D1.1	
Acceptance Criteria: AWS D1.1 ED		Material: N/A	
Surface Condition: Acceptable		Surface Temperature: Ambient	
PWHT: N/A			
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual	
Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Electromagnetic Yoke		Equipment Sr. No: 2016070125543	
Cal. Validity: Prior to Job			
Type of Current: AC		Lifting Power of Yoke: 4.5 KG	
Sensitivity: ☒ Burnah Strip ☐ Pie Gauge III Lines Visible			
Source of Light: Day light		Light Intensity: ≥ 1076 lux min	
Consumables: MAKE: MAGNAFLUX			
Cleaner: MAGNAFLUX SKC-S Batch No: 240706 BBE Validity: JULY-2027		White contrast: MAGNAFLUX WCP-2 Batch No: 240702 BBE Validity: JULY-2027	
Magnetic Ink: MAGNAFLUX 7 HF Batch No: 240705 BBE Validity: JULY-2027			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size
Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: - 3748 HA / PLM 1027 (PRIME MOVER FIFTH WHEEL)			
FIFTH WHEEL MAKE: JOST TYPE: JSK38C	N/A	N/A	N/A
N/A	N/A	N/A	N/A
NO RELEVANT INDICATION OBSERVED			ACCEPTED



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		11/10/2026
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature:	Signature:	Signature:
		
Name: LAKSHMANDAS.M	Name:	Name:
Qualification: MPT Level II		
Date: 12/10/2025	Date:	Date