

 CERTIFICATE OF TEST & THOROUGH VISUAL EXAMINATION OF MOBILE CRANE						
Certificate No: HITECH/TJN-2022-229/IC/002			Date of Inspection : 19/07/2022			
Name and Address of the Owner:			M/S.TRUCKOMAN EQUIPMENT RENTAL. LLC,OMAN			
Make & Date of manufacture:			GROVE / 2012			
Place of inspection:			TRUCK OMAN WORKSHOP-ADAM,SULTANTE OF OMAN			
Ref. Standard:			BS7121-2-3:2012 / SP 2275 REV.2			
Registration No. & Owner No.:			6236 YR & PLM 1485			
Model and serial No:			MODEL NO: RT 530E-2, SERIAL NO:258501			
No.of running hours and /or km read out:			034515 Hours			
Date of previous inspection certificate No:			05/10/2021, MA/47228/21/10/04 (STS)			
Date of next inspection:			18/07/2023			
Availability manufacturer's documentation:			YES			
Availability of operations manual & load chart in cab:			YES			
Availability of daily check report:			YES			
Main hoist wire rope diameter and condition :			16MM & VISUAL INSPECTION SATISFACTORY			
Main hoist wire rope certificate no:			DW-8026/03,DT:28/02/2019 (251 kN MBL),KISWIRE SPEC			
Auxiliary wire rope diameter and condition:			Not Applicable			
Auxiliary wire rope certificate			Not Applicable			
Description of Crane	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Max.Counter weight (if applicable)	
Diesel Hydraulic Telescopic Boom Mobile Crane.	Rough Terrian Crane	30.0 Tonne @ 8 Falls	8.8 mtr to 29.0 mtr	N/A	Fixed	
Description of test: A thorough visual and Performance test was carried out and found satisfactory. Current configuration: Maximum capacity: 30.0 Tonne @ 8.8 meter boom Length and 3.0 meter radius using 16mm Steel wire rope,at the time of inspection main hoist reeved with 6 parts of line. Main Hook SL No:3502, Main hook Capacity-30.0 Tonne			Boom length Mtr.	Radius Mtr.	Test Load Applied (Tonne)	Safe working load (Tonne)
			8.8 (Main Hoist)	3.0	NIL	30.0
			15.2 (Main Hoist)	8.0	NIL	10.5
			29.0 (Main Hoist)	16.0	3.4	3.4
			(Aux.Hoist-If Applicable)	---	---	---
Details of tools/ equipment used: Vernier caliper SL No:809027,calibration expiry on:28/06/2023, Load cell SL No: 12193,calibration expiry on 02/02/2023,Performance test of 100% SWL has been carried as per the above tabulated column dated on 19/07/2022 Note: Always refer to manufacturer manual for safe operation of crane. Examine the equipment and lifting gears before each use. Never exceed the rated capacity.						
1. Conclusion: The above mentioned equipment was thoroughly examined and found satisfactory at the time of examination.						

Inspected By: LAKSHMANDAS M

Signature:

Date : 19/07/2022

Date of issue: 25/07/2022

Authorized By: NAGOOR MEERAN

Signature:

Date : 19/07/2022

Page 1 of 2

This is to Certify that the above lifting equipment were tested and thoroughly examined and found satisfactory at the time of

CR.No. 1525328, P.O. Box 1809, PC 112 Ruwi, Sultanate of Oman. Tel: +968 24446444 / 24449092 / 24449010 / 24446414, Fax: +968 24449091
 www.hitechoman.net E-mail: admin@hitechoman.net / hitis@omantel.net.om, Tax Card No. 8056524,VATIN: OM1100000124



2. ANNEXURE OF CERTIFICATE OF TEST & THOROUGH VISUAL EXAMINATION OF MOBILE CRANE

Certificate No: HITECH/TJN-2022-229/IC/002

Date of Inspection : 19/07/2022

Description	Condition	Remarks
Safe load indicator / calibration verified	Satisfactory	
Level indicator / boom angle indicator	Satisfactory	
Telescopic boom extensions/ boom pads/ rope guides	Satisfactory	
Lattice boom sections/connecting pins/boom back stops	Not Applicable	
Mast and its attachments	Not Applicable	
Pendant ropes	Not Applicable	
Fly Jib / luffing jib/ derricking interlock security	Not Applicable	
Main hoist winch / hoist drum / correct spooling	Satisfactory	
Main hoist wire ropes and termination	Satisfactory	Dia:16mm x 06 falls
Auxiliary hoist winch / hoist drum / correct spooling	Not Applicable	
Auxiliary wire ropes and termination	Not Applicable	
Counterweight and its locking mechanism	Satisfactory	
Access ladders/ walkways / hand & guard rails	Satisfactory	
Outriggers / beams / jacks / pads	Satisfactory	
Tires / rims / wheel bolts	Satisfactory	
Crawler tracks / track shoe	Not Applicable	
Swing machinery / Swing alarm / Swing lock	Satisfactory	
Hook block system / safety latch	Satisfactory	
Hook MPI, certificate no.	Satisfactory	MPI REPORT NO:HITECH/TJN-2022-229/MT-015,DT:19/07/2022
Sheaves (boom & hook)	Satisfactory	
Operator cab/ control levers / wind shields / mirrors	Satisfactory	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / slack rope limiter (if fitted)	Satisfactory	
Proximity switches	Not Applicable	
All fasteners / bolts / safety pins	Satisfactory	
Electrical system	Satisfactory	
Hydraulic system	Satisfactory	
Caution rotary light	Satisfactory	
Reverse horn / light	Satisfactory	
Fire extinguisher	Satisfactory	
Spark Arrester (if Available / Fitted)	Not Applicable	
Anemometer (if fitted or hand held)	Not Applicable	
Full Functional Test	Satisfactory	
Rated Load Test	Satisfactory	
General condition (structural integrity / functionality)	Satisfactory	
Display marking (SWL / tyre pressure / insp.date / due date)	Satisfactory	Inspection date & next Inspection due date needs to be Stencilled

3.General comments:-The equipments is safe for its use within the limits specified, provided there is continuous maintenance applied and qualified operators employed. This Certificates covers only the existing configuration of the equipment at the time of examination. Any changes, alteration or modification shall require re-inspection or re-testing.

Inspected By: LAKSHMANDAS M

Signature: 

Date : 19/07/2022



Authorized By NAGOOR MEERAN

Signature: 

Date : 19/07/2022

