



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: V/42370/20/03/04

Date of Inspection: 06/03/2020

Crane details							
Name and Address of the Owner:		TRUCK OMAN EQUIPMENT RENTAL					
Make & Date of Manufacture:		GROVE MANITOWOC ; 2012					
Location of Inspection:		SAFAH					
Ref. Standard:		BS 7121-2-3; SP 2275					
Registration No.& Owner No.:		6228 YR ; PLM 1482					
Model and Serial No.:		RT 530E-2 ; 258577					
Date of previous inspection / cert. No:		02/04/2018 ; O/37007/18/04/01					
Date of next inspection :		05/03/2021					
Availability OEM certificate		AVAILABLE					
Availability of operations manual in cab:		AVAILABLE					
Availability of load Chart in cab:		AVAILABLE					
Availability of daily check report:		AVAILABLE					
Main hoist wire rope diameter and condition		16mm dia ; Satisfactory					
Main hoist wire rope certificate No:		201309WRM00053					
Auxiliary wire rope diameter and condition		NOT FITTED					
Auxiliary wire rope certificate No:		NOT FITTED					
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)		
Diesel powered, hydraulically operated telescopic boom	Rough Terrain	30t	8.8-29m	N/A	Fixed		
Crane present configuration at the time of inspection: SWL @ No of falls: 30 t @ 6Falls counter weight: Fixed Main hook: 30 t Main hook SL no: 57792 Aux hook SL No: N/A			Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)	
		Main hoist	Maximum	8.8	4	22.775 t	22.775 t
			Intermediate	18.3	6	13.550 t	13.550 t
			Minimum	24.2	14	4.6 t	4.6 t
		Auxiliary hoist (where applicable)		N/A	N/A	N/A	N/A
1. Conclusion: Fit for its intended use at the time of examination.							

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

Gishin Thomas



Mohammed Anaz



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY
Annexure of certificate of thorough examination of mobile crane

Certificate No: V/42370/20/03/04

Date of Inspection: 06/03/2020

Description	Condition	Remarks
Safe load indicator/calibration verified	Satisfactory	
Level indicator / Boom Angle indicator	Satisfactory	
Telescopic boom extensions/Boompads/Rope guides	Satisfactory	
Lattice boom sections/Connecting pins/Boom back stops	Satisfactory	
Mast and its attachments	Satisfactory	
Pendant ropes	N/A	
Fly Jib / Luffing jib/ Derricking interlocksecurity	N/A	
Main hoist winch/ Hoist drum / Correct spooling	Satisfactory	
Main hoist wire ropes and termination	Satisfactory	
Auxiliary hoist winch/ Hoist drum / Correct spooling	N/A	
Auxiliary wire ropes and termination	N/A	
Counterweight and its locking mechanism	Satisfactory	
Access ladders/Walkways/Hand & guard rails	Satisfactory	
Outriggers/ beams / jacks / pads	Satisfactory	
Tires / rims / wheel bolts	Satisfactory	
Crawler Tracks/Track shoe	N/A	
Swing machinery /Swing alarm / Swing lock	Satisfactory	
Hook block system/Safety catch	Satisfactory	
Sheaves(Boom & Hook)	Satisfactory	
Operator cab/ Control levers /Wind shields/Mirrors	Satisfactory	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	Satisfactory	
Proximity switches	N/A	
All fasteners /Bolts / Safety pins	Satisfactory	
Electrical System	Satisfactory	
Hydraulic System	Satisfactory	
Caution rotary light	Satisfactory	
Reverse Horn / Light	Satisfactory	
Fire extinguisher	Satisfactory	
Anemometer(if fitted or hand held)	N/A	Recommended To Hand Held
General condition (structural integrity/functionality)	Satisfactory	
Display marking (SWL / tyre pressure/ insp date/due date)	Satisfactory	
Details of tools/equipments used: Vernier Caliper (STS-LD-54) ; Measuring tape (STS-LD-71) Level Spirit (STS-LD-01) ; Load Cell (DLM 1518).		
2. General comment: NONE		

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

Gishin Thomas



Mohammed Anaz