



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: MP/50980/23/04/01

Date of Inspection: 05/04/2023

Name and Address of the Owner:	TRUCK OMAN EQUIPMENT RENTAL				
Make & Date of Manufacture:	GROVE MANITOWOC 2013				
Location of Inspection:	HAIMA				
Ref. Standard:	BS 7121-2-3 SP 2275				
Registration No. & Owner No.:	4502 YM; TO- 2552				
Model and Serial No.:	RT 9130 E-2; 233802				
Date of previous inspection / cert. No:	04/02/2023; A/50824/23/04/01				
Date of next inspection and testing:	04/04/2024				
Availability OEM certificate	Available				
Availability of operations manual in cab:	Available				
Availability of load Chart in cab:	Available				
Availability of daily check report:	Available				
Main hoist wire rope diameter and condition	19 mm Satisfactory				
Main hoist wire rope certificate No:	8657 (MBL-85,800 LBS)				
Auxiliary wire rope diameter and condition	N/A				
Auxiliary wire rope certificate No:	N/A				
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)
Diesel powered, hydraulically operated telescopic boom	ROUGH TERRAIN	120t@16 Falls	12.8t to 48.6m	15m Stowed	18144 Kg
Crane present configuration at the time of inspection: SWL @ No of falls: 62.2 t/ 8 FALLS counter weight: 18144 Kg Main hook SWL: 80t Main hook SL no: 13-2388		Boom length (m)	Radius (m)	Applied load (Tonne)	Safe working load (Tonne)
	Main hoist	Minimum	12.8	6	---
		Intermediate	21.7	18	11.9
		Maximum	30.7	20	9.8
	Auxiliary hoist (Where applicable)		---	---	---
Conclusion: Fit for its intended use at the time of examination.					
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.					

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: MADHU

Infanso Oswin





الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م. SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



ANNEXURE OF CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: MP/50980/23/04/01

Date of Inspection: 05/04/2023

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	S	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer (if fitted or hand held)	NA(F)
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT (If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S

Details of tools/equipment's used: Measuring tape (STS-LD-75) ; Vernier Caliper (STS-LD-65)58,73,80,SP14813

Findings/Critical Findings Report

F/CF	No.	Remarks
-	37	HOOK MPI DONE ON 04/02/2023 ;A/50824
F	33	Recommended to keep hand held

