



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF FORKLIFT

Job Card No: 5326

Date of Inspection: 07/10/2025

Certificate No: AT/5326/25/10/03

Starting Time of Inspection: 11:00AM

| | |
|---|--|
| Name and Address of the Owner: | TRUCK OMAN EQUIPMENT RENTAL LLC |
| Maker & Date of Manufacture: | TOYOTA/ 1997 |
| Place of Inspection: | ADAM |
| Ref. Standard: | EN 12895; ISO 22915; ISO 3691; ISO 20898; ANSI/ITSDF B56.1a; AS2359.1; |
| Registration No. & Owner No.: | 1848 LD/ TO-803 |
| Model No. and Serial No.: | 62-6FD30/31214 |
| Running hours: | 12521 Hrs. |
| Manufacturer 's documentation: | IN SERVICE EQUIPMENT |
| Date of Previous inspection / cert no: | 10/08/2024: MN/1448/24/08/03 |
| Date of Next inspection: | 06/04/2026 |
| Date of Previous load test / cert no: | MN/1448/24/08/03 |
| Date of Next load test: | 06/10/2026 |
| Availability of operations manual in cabin: | YES |
| Availability of daily check report: | YES |

Description of Forklift:
DIESEL POWERED HYDRAULICALLY OPERATED COUNTER BALANCED FORKLIFT WITH SIDE SHIFTER, SWL 3000 KG @ 500MM LOAD CENTER

Test carried out according to tabulated co

| Description of test: | Test load applied In kgs | S.W.L In kgs |
|--|--------------------------------|--------------------|
| Visual inspection, Functional test & performance Load test was carried out. Max. Lifting Height: 3000 mm Fork S/N: 57637 Hydraulic creep: Nil | 3000kgs @500mm load center | 3000 KG |

CONCLUSION: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: Anoop Thankachan





Annexure of certificate of test & thorough examination of forklift

Certificate No: AT/5326/25/10/03

Inspection Date: 07/10/2025

| Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings | | | | | |
|--|--|---|-----|---|--------|
| No. | Description | Status | No. | Description | Status |
| 1 | Operations Manual/Catalogue | S | 17 | All gauges in cab | S |
| 2 | Monthly Inspection record | S | 18 | Overhead & foot guard | S |
| 3 | Maintenance records | S | 19 | Exhaust system | S |
| 4 | OEM Specification plate, (capacity) | S | 20 | Side shifting function (if applicable) | S |
| 5 | Tires, rims, wheel bolts and axles | S | 21 | Horn, reverse alarm, rotating warning light | S |
| 6 | Masts and Back rest, carriage | S | 22 | Lights & indicators | S |
| 7 | Forks and its extensions, slide end stopper, locks | S | 23 | Seat and seat belts | S |
| 8 | Load chain and its assemblies | S | 24 | Parking brake and foot brake function | S |
| 9 | Side rollers and roll over cage | S | 25 | Fire extinguisher | S |
| 10 | Safety devices | S | 26 | Display markings (SWL, tire pressure, insp. date, due date) | S |
| 11 | Battery and its connections | S | 27 | Full functional test | S |
| 12 | Hydraulic system & hoses and end fittings | S | 28 | Rated load test | S |
| 13 | Electrical system & Cables | S | 29 | Overload test | S |
| 14 | Cooling system | S | 30 | MPI fork blades, Date/Report No (Annually) | S |
| 15 | Steering function | S | 31 | Other Test (if applicable) | N/A |
| 16 | All controls levers function & symbols legible | S | 32 | General Condition | S |
| | | | 33 | Mast disassembly (Every 4 Years) | N/A |
| Details of tools/equipment's used: STS/ LD /59; STS-LD-51 | | | | | |
| Findings/Critical Findings Report | | | | | |
| F/CF | No. | Remarks | | | |
| - | 30 | DATE:07/10/2025; CERTIFICATE NUMBER:MN/5326/25/10 | | | |
| | | | | | |
| | | | | | |

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: Anoop Thankachan

Infanso Oswin



Anoop Thankachan