



## CERTIFICATE OF THOROUGH EXAMINATION

This certificate meets the Lifting Equipment Engineers Association Technical requirements

Name & Address of the employer for whom the examination was made: <b>TRUCK OMAN EQUIPMENT RENTAL Sultanate of Oman.</b>		Address of the premises at which the examination was made: <b>YIBAL, CACTUS HOIST 50</b>	
Job No: <b>L20-AS-040464</b>		Certificate No: <b>L20-AS-040464-04</b>	
Date/Report of Last Thorough Examination: <b>18-09-2019/, A/40730/19/09/01</b>		Standard/ Regulation: <b>SP 2275/BS EN 474-3 /BS ISO 2330</b>	
Date of Report: <b>May 4, 2020</b>	Date of Examination: <b>April 29, 2020</b>	Next Examination Date: <b>October 28, 2020</b>	
Date/Report of Last Load Test: <b>18-09-2019/, A/40730/19/09/01</b>		Next Load Test Date: <b>September 17, 2023</b>	
Equipment Detail <b>Diesel Powered/Hydraulic Operated Wheel Loader with Attachments</b>			
Manufacturer's Name & Year		Caterpillar, 2011	
Manufacturer's Serial No. & Owner ID Number		CAT0930HKDHC03123 & PLM-1521	
Manufacturer's Model No.		930H	
Registration No.		1549 ML	
No. of Running Hours		26393 hrs	
Type of Examination <input type="checkbox"/> First Time Examination <input checked="" type="checkbox"/> 6 Monthly <input type="checkbox"/> 12 Monthly <input checked="" type="checkbox"/> According to Examination Scheme <input type="checkbox"/> After the Occurrence of Exceptional Circumstances			
Description of Test: Load test carried out as per tabulated column Hydraulic Creep : Nil		Attachment	Safe Working Load (kg)
		Forks	5000
			Test Load (kg)
			5000
Detail of Attachments:			
Bucket	Sr. No: 1210005103 Capacity: 2.9 m3	Boom	Sr. No: 2299714 Capacity: 2.33t@1st boom /1.86 t@2nd boom/1.55 t@3rd boom
		Forks	Sr. No: PLM-FK-1521 Capacity: 5t
Remarks: <div style="text-align: center; color: red; font-weight: bold;">NONE</div>			
IS THIS EQUIPMENT FIT FOR PURPOSE?    YES <span style="color: red; font-weight: bold;">Y</span> NO <span style="color: red; font-weight: bold;">-</span>			
The inspection parameters mentioned above were found satisfactory at the time of inspection. This inspection report does not relieve the contractor/user from his obligations to keep the equipment maintained and used safely.			
Name & Qualifications of person making this report: <b>Abdul Samad Lifting Inspector (LEEA LEG)</b> Signature: 		Name of the person authenticating this report: <b>Anas Alkhateeb Lifting &amp; Training Manager</b> Signature: 	

Description	Condition	Comments (If Any)
Markings (SWL, Tire Pressure, Insp./Due Date)	Satisfactory	
Forks and its extensions, slide end stopper, locks	Satisfactory	
Telescopic Boom, Sections & Pin	Not Applicable	
Hydraulic system & hoses and end fittings	Satisfactory	
Electrical system & Cables	Satisfactory	
All controls levers function & symbols legible	Satisfactory	
Parking brake and foot brake function	Satisfactory	
MPI Fork Blades (Attachment), Date (annually)	Satisfactory	L20-AS-040462-05
Masts and Back rest , carriage	Satisfactory	
Tires/rims/wheel bolts and axles/Outriggers	Satisfactory	
Lights & indicators	Satisfactory	
All gauges in cabin	Satisfactory	
Cooling system	Satisfactory	
Exhaust system	Satisfactory	
Steering System	Satisfactory	
Battery and its connections	Satisfactory	
Attachment (Hook etc.)	Satisfactory	Boom, Bucket, Fork
Operations Manual	Available	
General condition	Satisfactory	
<b>Safety Devices</b>		
Horn	Satisfactory	
Seat Belt	Satisfactory	
Reverse alarm	Satisfactory	
Fire Extinguisher	Satisfactory	
Rotating warning light	Satisfactory	
High Intensity Lights	Satisfactory	


The inspection parameters mentioned above were found satisfactory at the time of inspection. This inspection report does not relieve the contractor/user from his obligations to keep the equipment maintained and used safely.

Name & Qualifications of person making this report:

**Abdul Samad**

**Lifting Inspector (LEEA LEG)**

Signature:

Name of the person authenticating this report:

**Anas Alkhateeb**

**Lifting & Training Manager**

Signature:







PO Box 86, PC 103  
Sultanate of Oman  
Tel: +96824492230  
Fax: +96824492113  
Email: info@ois-oman.com

## Magnetic Particle Inspection Report

Report No. L20-AS-040464-05 Date of Inspection: 29.APR 2020  
Customer Name: Truck Oman Equipment Rental Date of Expiry: 28.OCT 2020  
Loc. Rig/Hoist # YIBAL Cactus Hoist 50 Customer Ref #: -  
Inspection Standards: ASTM - E709 API - RP-8B Client Specification: -  
Inspection Method: ☒ Visual Inspection ☒ MPI with Black Ink & WCP Equipment Used: Permanent Yoke  
Equipment Serial No: 23716 WCP Batch #: 1504-400-27-1117 Black Ink Batch #: 1503-400-14-0817

Serial Number	Description	Make	Safe Working Load (SWL)	Result
PLM-FK-1521 Reg No:1549 ML	FORKS	-	5 tonnes	OK

Digital Picture:



REMARKS: ALL THE INSPECTED AREAS WERE FOUND FREE OF CRACK OR ANY SIGNIFICANT DISCONTINUITY  
AT THE TIME OF INSPECTION FOUND OK

\*\*\*


\*\*\*

\*\*\*

Abdul Samad  
(LEVEL II)

Inspected By

*Signature of Abdul Samad*



Abdulla Al Hajri  
(QA/ QC Engineer)

Approved By

*Signature of Abdulla Al Hajri*

