



MAGNETIC PARTICLE INSPECTION REPORT

Date of Thorough Examination: 17/03/2019	Report number: MA/39822/19/03/03	Job no: 39822
Name and Address of owner for whom the thorough examination was made: TRUCK OMAN EQUIPMENT RENTAL SULTANATE OF OMAN	Address of premises at which the examination was made: JIFFNAIN	
Method: WET Surface Condition: Acceptable	Material: Carbon Steel Equipment: Permanent magnet Yoke	Test temperature: Ambient
Area Inspected (tick the appropriate box): <input type="checkbox"/> Weldment areas <input checked="" type="checkbox"/> Stress Areas <input type="checkbox"/> Full Body <input type="checkbox"/> Others		
WHITE CONTRAST PAINT: Magnavis WCP	MAGNETISING METHOD: Wet suspension black ink	
BLACK MAGNETIC INK: Magnaflux 7HF	ACCEPTANCE CODE: ASME V ARTICLE 7 , ASTM E709 ,AWS D1.1	
Description and identification of the equipment: <u>FORKS MPI</u> ID NO. : CAT 195-6535 (PAIR) Qty: 1no Date of Last MPI/ Cert No(If any): New		
Result of the above test : MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION		
Inspected by, Name & Signature : Qualification : ASNT L2	Malik Mohammed 	Latest date by which next MPI must be carried out: 16/03/2020
Name and address of employer of persons making and authenticating this report: SAFETY TECHNICAL SERVICES PO BOX 3288. SEEB. PC 111 MUSCAT. lifting@safetyoman.com		