



CERTIFICATE OF THOROUGH EXAMINATION AND TEST

Certificate No: O/50158/22/09/02

Date of Inspection: 26/09/2022

Name and Address of the Owner:	TRUCK OMAN EQUIPMENT RENTAL LLC
Maker & Date of Manufacture:	CATERPILLAR ; 2011
Place of Inspection:	FARAH
Ref. Standard:	BS EN 474-3; BS ISO 2330 SP2275
Registration No. & Owner No.:	4844 MR ; PLM-1522
Model No. and Serial No.:	930H ; CAT0930HEDHC03391
Running hours:	18158 hrs.
Manufacturer's documentation:	In Service Equipment
Date of Previous inspection / cert no:	17/08/2021; MA/47207/21/08/05
Date of Next inspection:	25/09/2023
Date of Previous load test / cert no:	17/02/2022; O/48229/22/02/04
Date of Next load test:	25/03/2023
Availability of operations manual in cabin:	Satisfactory
Availability of daily check report:	Satisfactory
Description of Forklift:	Diesel powered hydraulically operated Wheel Loader c/w fork s/o 2Kg @ 600mm on Rough Terrain & 3827kg @600mm on Firm Level Ground (STANDARD VERSA LINK)

Test carried out according to tabulated column

Description of test:	Test load applied In kgs	S.W.L In kgs
Visual Inspection, Functional test and Rated load test carried out.		
Max. Lifting Height: 3889 mm	3800 Kg on Rough Terrain	3827 Kg on rough Terrain
Hydraulic creep : Nil	5100 Kg on Firm Level Ground	5102 Kg on Firm Level Ground
Fork Serial No: 713-C370 -4850-27 713-C370-4850-24		

Conclusion: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name &Signature: Gishin Thomas

Inspected by, Name & Signature: Infanso Oswin





Annexure of certificate of test & thorough examination

Certificate No: O/50158/22/09/02

Date of Inspection: 26/09/2022

Status Legend: S- Satisfactory NA-Not applicable		F-Findings		CF-Critical Findings		
No.	Description	Status	No.	Description		Status
1	Operations Manual/Catalogue	S	17	All gauges in cab		S
2	Monthly Inspection record	S	18	Overhead & foot guard		S
3	Maintenance records	S	19	Exhaust system		S
4	OEM Specification plate	S	20	Side shifting function (if applicable)		NA
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light		S
6	Masts and Back rest , carriage	S	22	Lights & indicators		S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts		S
8	Load chain and its assemblies	NA	24	Parking brake and foot brake function		S
9	Side rollers and roll over cage	NA	25	Fire extinguisher		S
10	Safety devices	NA	26	Display markings (SWL, tire pressure, insp. date, due date)		S
11	Battery and its connections	S	27	Full functional test		S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test		S
13	Electrical system & Cables	S	29	Overload test		NA
14	Cooling system	S	30	NDT(if applicable)		S
15	Steering function	S	31	Other Test (If applicable)		NA
16	All controls levers function & symbols legible	S	32	General Condition		S

Details of tools/equipment's used: STS-LD-63,STS-VC-7949

Findings/Critical Findings Report

F/CF	No.	Remarks
F	30	Fork MPI Done On 17/02/2022 – O/48229/22/02/03

