



**MAGNETIC PARTICLE INSPECTION REPORT**

Date of Through Examination: 07/05/2019	Report number: O/40334/19/05/04	Job no: 40334
Name and Address of owner for whom the thorough examination was made:  TRUCK OMAN EQUIPMENT RENTAL SULTANATE OF OMAN	Address of premises at which the examination was made:  KHAZZAN	
Method: WET Surface Condition: Acceptable	Material: Carbon Steel Equipment: Permanent magnet yoke	Test temperature: Ambient
Area Inspected ( tick the appropriate box): <input checked="" type="checkbox"/> Weldment areas <input checked="" type="checkbox"/> Stress Areas <input type="checkbox"/> Full Body <input type="checkbox"/> Others		
WHITE CONTRAST PAINT: Magnavis WCP	MAGNETISING METHOD: Wet suspension black ink	
BLACK MAGNETIC INK: Magnaflux 7HF	ACCEPTANCE CODE: ASME V ARTICLE 7 , ASTM E709 ,AWS D1.1	
Description and identification of the equipment:  <b>Test Carried Out On Fork, Heel ; Toe &amp; Upper, Lower hooks weldings.</b>  <u>Forklift details</u>  Make : Caterpillar Owner id: PLM 1523 Registration no: 4870 MR  <u>Fork details</u> Fork id: 2 & 50  Qty: 1 pair  Date of Last MPI/ Cert No( If any): 23/05/2018 ; MA/37565/18/05/03		
Result of the above test :  MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION		
Inspected by, Name & Signature : Qualification : ASNT L2	Infanso Oswin 	Latest date by which next MPI must be carried out:  06/05/2020
Name and address of employer of persons making and authenticating this report:  SAFETY TECHNICAL SERVICES PO BOX 3288. SEEB. PC 111 MUSCAT. <a href="mailto:lifting@safetyoman.com">lifting@safetyoman.com</a>		