



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م. SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF FORKLIFT

Certificate No: A/43476/20/04/01

Date of Inspection: 29/04/2020

Name and Address of the Owner:	TRUCK OMAN EQUIPMENT RENTAL LLC
Maker & Date of Manufacture:	CATERPILLAR ; 2011
Place of Inspection:	T-58 (SAHMA)
Ref. Standard:	ISO22915-2 / BS EN 474-3/SP 2275
Registration No. & Owner No.:	4870 MR ; PLM-1523
Model No. and Serial No.:	930H ; CAT0930HTDHC03392
Running hours:	27104 hrs.
Manufacturer's documentation:	In service equipment
Date of Previous inspection / cert no:	30/10/19 (A/41814/19/10/05)
Date of Next inspection:	28/10/2020
Date of Previous load test / cert no:	07/05/2019 ; O/40334/19/05/01
Date of Next load test:	06/05/2023
Availability of operations manual in cabin:	Satisfactory
Availability of daily check report:	Satisfactory

Description of Forklift:

Diesel powered hydraulic operated articulated rubber tyred Wheel Loader c/w Forks SWL: 5000kgs @ 500mm load center.

Test carried out according to tabulated column

Description of test:	Test load applied In kgs	S.W.L In kgs
Visual inspection, Functional test carried out.		
Max. lifting height : 4049mm	----	5000 kg
Hydraulic creep : Nil		
Fork Serial No. : 2328584-L8 & 2390047-L8		

Conclusion: Fit for its intended use at the time of inspection.

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Mohammed Anaz



Ref: STSI-FMT-03 Rev.00 Date: 18.02.2020

1/2



The inspection certificate shall not be reproduced except in full without the approval of the inspection body and the client.
Inspection is performed only related to the work ordered/the items or the lot inspected.
For certificate authenticity and clarifications contact us at stsi@safetyoman.com

A part of SAFETY technical SERVICES group



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م.

SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



Annexure of certificate of test & thorough examination of Fork lift

Certificate No: A/43476/20/04/01

Date of Inspection: 29/04/2020

Description	Condition	Remarks
Tires, rims, wheel bolts and axles	S	
Masts and Back rest , carriage	S	
Forks and its extensions, slide end stopper, locks	S	
Load chain and its assemblies	NA	
Side rollers and roll over cage	NA	
Safety devices	NA	
Battery and its connections	S	
Hydraulic system & hoses and end fittings	S	
Electrical system & Cables	S	
Cooling system	S	
Steering function	S	
All controls levers function & symbols legible	S	
Capacity plate in place and legible	S	
All gauges in cab	S	
Over head & foot guard	S	
Exhaust system	S	
Side shifting function (if applicable)	NA	
Horn, reverse alarm, rotating warning light	S	
Lights & indicators	S	
Seat and seat belts	S	
Parking brake and foot brake function	S	
Fire extinguisher	S	
MPI fork blades, date / report nr. (annually)	S	29/04/2020
Mast disassembly (every 4 years)	NA	
General condition	S	
Display markings (SWL, tire pressure, insp. date, due date)	S	
S- Satisfactory NS-Not Satisfactory NA-Not applicable NP-Not provided by OEM SC- See Comments		
Details of tools/equipments used: NA		
General comments: NONE		

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Mohammed Anaz



Ref: STSI-FMT-03 Rev.00 Date: 18.02.2020

2/2



The inspection certificate shall not be reproduced except in full without the approval of the inspection body and the client.
Inspection is performed only related to the work ordered/the items or the lot inspected.
For certificate authenticity and clarifications contact us at stsi@safetyoman.com

A part of SAFETY technical SERVICES group