

CERTIFICATE OF TEST & THOROUGH EXAMINATION OF A FORKLIFT

IN-SERVICE INSPECTION

Ident/Cert. No.: RK/FEB22/097

Our Ref. No. : RK 1165

Date of inspection : 08/02/2022

Date of issue : 11/02/2022

Name and Address of the Owner:	Truck Oman Equipment Rental
Maker & Date of Manufacture:	Caterpillar ; 2011
Place of Inspection:	Wadi Musallam (Rig-58)
Internationally accepted Ref. Standard	BS EN 1459-1:2017+A1:2020, BS EN ISO 3691-1:2015+A1:2020 ISO 22915-2:2018
Specification of Regional Regulatory Authority	PDO SP-2275:2021
Registration No. & Owner No.:	Reg. No.: 4828 HK & Owner No.: PLM-1524
Model No. and Serial No.:	Model no.: 930 H & Serial no.: CAT0930HTDHC03393
Running hours:	30884 Hrs
Manufacturer's documentation:	Available
Date of Inspection:	08/02/2022
Date of Next Inspection:	07/08/2022
Date of Previous Inspection / cert no:	01/07/2021 & Cert. No.: V/46973/21/06/05(STS)
Date of Previous load test / cert no:	29/04/2020 & Cert. No.: L20-AS-040464-10 (OIS)
Date of Next load test:	30/07/2022
Availability of operations manual in cabin:	Available
Availability of daily check report:	To be placed in cabin
Description of Forklift: Diesel powered hydraulic Articulated forklift SWL : 5,000 kg @ 500mm load center Maximum Height of lift: 4049 mm	

Description of test:	Test load applied In kgs	S.W.L In kgs
Performance test, visual inspection & fully functional test carried out as per tabulated column Load cell used: Yes	4,800 kgs	5000 kgs
Hydraulic creep : Nil		

Conclusion: Fit for its intended use

Approved by GM/OM/TM,

Name & signature: Jahan Pourjahangin

OTIS/CERT/FLT/01



Inspected by,

Name & signature: Rishad K A

Rev Date: 07.01.2021

Page 1 of 2

Annexure of Certificate of Test & Thorough Examination of a Forklift

Ident/Cert. No.: KJ/SEP21/085

Our Ref. No. :VK 0194

Date of inspection:14/09/2021

Date of issue : 29/09/2021

Description	Condition	Remarks
Tires, rims, wheel bolts and axles	✓	
Masts and Back rest , carriage	✓	
Forks and its extensions, slide end stopper, locks	✓	
Wear & Shank angle	✓	Shank Angle 91°
Load chain and its assemblies	X	Not Fitted
Side rollers and roll over cage	✓	
Safety devices	✓	
Battery and its connections	✓	
Hydraulic system & hoses and end fittings	✓	
Electrical system & Cables	✓	
Cooling system	✓	
Steering function	✓	
All controls levers function & symbols legible	✓	
Capacity plate in place and legible	✓	
All gauges in cab	✓	
Overhead & foot guard	✓	
Exhaust system	✓	
Side shifting function (if applicable)	X	Not Fitted
Horn, reverse alarm, rotating warning light	✓	
Lights & indicators	✓	
Seat and seat belts	✓	
Parking brake and foot brake function	✓	
Fire extinguisher	✓	
MPI fork blades, date / report nr. (annually)	✓	Cert.no.: V/46973/21/06/06 valid until 30/06/2022
Mast disassembly (every 4 years)	✓	
General condition	✓	
Display markings (SWL, tire pressure, insp. date, due date)	✓	

General comments: All the Conditions mentioned above found, at the time of Inspection.
Fit for its intended use

Approved by GM/OM/TM,

Inspected by,

Name & signature: Jahan Pourjhangiri

Name & signature: Rishad k A

OTIS/CERT/FLT/01

Rev no. 02

Rev Date: 07.01.2021

Page 2 of 2

Magnetic Particle Testing Report

Date	08/02/2022	OUR JOB #	RK 1165	Certificate No.	RK/FEB22/098
Client	Truck Oman Equipment Rental				
Project	--				
Item	Forklift Attachments				
Job Location	Wadi Musallam (Rig-58)				
Weld Id	-	Drg/Iso Number	-		
Weld Type	-	Diameter	-		
Material	CS	Surface Condition	AS CLEANED		
Weld Thickness	VARIOUS	Test Temperature	Ambient		
Heat Treatment Status	-	Technique	Wet Visible Magnetic Particle		
Procedure Code	ASME V, AWS D1.1	Equipment	Magnaflux Yoke		
Acceptance Criteria	ASME VIII, ASTM E-709	Background	Magnaflux WCP 2		
Welder ID	-	Detecting media	Magnaflux 7HF		
Welding Process	-	Sensitivity	Burmah castrol strip		

Forklift Reg. No. : 4828 HK
Forklift Owner No. : PLM-1524

Description	Sr. No.
Forks	195-6935 (Pair)
Bucket	2515413
Extention Arm	229-9714

MPI on the Forks, Bucket & Ext. Arm



No linear indication has found on the critical areas,
and found satisfactory at the time of inspection.

Result: Accepted

Name of the Inspector : **Rishad K A**

ASNT Level II

Signature:




Certificate Validity 12 months from the date of inspection.

Expire Date: **07/02/2023**

NDT/MT/001 REV.2

