



CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF LORRY LOADER

Certificate No: O/37545/18/06/12

Date of Inspection: 14/06/2018

Name and Address of the Owner:	TRUCK OMAN			
Maker & Date of Manufacture:	XS HIAB ; 2011			
Place of Inspection:	NIMR			
Ref. Standard:	BS 7121-4, PR 1708			
Registration No.& Owner No.:	4319 YS ; TO-2492			
Model and Serial No.:	055B-1CLX ; BL005CL00099			
Nr. of running hours and/or km read out:	306122 kms.			
Manufacturer's documentation:	OK			
Date of Previous inspection / cert. no:	23/06/2017 ; O/35013/17/06/07			
Date of Next inspection :	11/06/2019			
Date of Previous load test/ cert. no:	20/07/2016 ; A/32181/16/07/2			
Date of Next load test:	19/07/2020			
Availability of operations manual in cab:	OK			
Load Chart in cab:	OK			
Accessories certificates:	OK			
Availability of daily check report:	OK			
Maintenance records / major repairs carried out:	OK			
Description of Crane: Diesel powered, Hydraulically operated, lorry loader crane with knuckle boom Max capacity 3050 kg at 1.6m boom length & @ 1.6m radius.				
Test carried out according to tabulated column				
Description of test:	Boom length	Radius	Test load	Safe working load
	(m)	(m)	kg	kg
Visual inspection, Functional test and Performance test carried out.	1.6m	1.6m	---	3050 kg
	2.3m	2.3m	---	2180 kg
	3.8m	3.8m	1340 kg	1340 kg
Conclusion: Fit for its intended use at the time of inspection.				

Annexure of certificate of test & thorough examination of lorry loader crane

Certificate no: O/37545/18/06/12

Inspection date: 14/06/2018

Description	Condition	Remarks
Safe load indicator/calibration verified	Nil	
Level indicator	✓	
Telescopic boom extensions/Boompads	✓	
Lattice boom sections/Connecting pins/Boom back stops	N/A	
Pendant ropes	N/A	
Fly Jib / Luffing jib/ Derricking interlocksecurity	✓	
Main hoist winch/ Hoist drum / Correct spooling	N/A	
Main hoist wire ropes and termination	N/A	
Auxiliary hoist winch/ Hoist drum / Correct spooling	N/A	
Auxiliary wire ropes and termination	N/A	
Counterweight and its locking mechanism	N/A	
Access ladders/Walkways/Hand & guard rails	N/A	
Outriggers/ beams / jacks / pads	✓	
Tires / rims / wheel bolts	✓	
Crawler Tracks/Track shoe	N/A	
Swing machinery	✓	
Swingbearing/ -wear	✓	
Hook /Safety catch	✓	
Sheaves(Boom & Hook)	N/A	
Operator cab/ Control levers /Wind shields/Mirrors	N/A	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	N/A	
Proximity switches	Nil	
All fasteners /Bolts / Safety pins	✓	
Electrical System	✓	
Hydraulic System	✓	
Caution rotary light	✓	
Reverse Horn / Light	✓	
Fire extinguisher	✓	
Anemometer(if fitted or hand held)	Nil	
General condition (structural integrity/functionality)	✓	
Display marking (SWL/tyre pressure/ insp.date/due date)	✓	

General comments: Nil

Approved by, Name & Signature: Gishin Thomas

Inspected by, Name & Signature: Infanso Oswin



