

Client : M/S TRUCKOMAN EQUIPMENT RENTAL LLC
Place of Inspection : HOIST 50 ,YIBAL
Report No. : BV.OMA.IVS.27821.IR.03
Date Of Examination: 09-01-2023

MAGNETIC PARTICLE TESTING REPORT

MATERIAL TYPE : CS			TECH: CONTINUOUS		ISO / DRAWING NO: AS BELOW.				
MPT PROCEDURE : BV IVS LE WI - 40					ACCEPTANCE CRITERIA : ASTM-E709				
METHOD : WET VISIBLE					MAGNETIC FIELD STRENGTH : 18.1 KG LIFTING CAPACITY				
CONTRAST PAINT : MR 72(Lot No-2201001 ,Expiry Dt-01-2027)					EQUIPMENT : PM YOKE		LIGHT EQUIPMENT: DAY LIGHT		
MAGNETIC INK : MR 76S(Lot No-76S/3108,Expiry Dt-04-2026)					SENSITIVITY : BURMA CASTROL STRIP : 3 LINE VISIBLE				
SURFACE CONDITION : AS CLEANED					PWHT		N.A.	BEFORE	AFTER
ORIGINAL:	√	REPAIR :	-	√			-	-	

Item : VACUUM TANKER (KING PIN)	Make -JOST(3.5") ,Type -KZ1410 ,Qty -1 No.
Trailer -Registration No-7541 YM	Owonwer ID No-PLM -1956
Size - (I) Shaped cylindrical King Pin ,Top Head Dia -114 mm ,Intermediate Dia-89 mm ,Bottom Head Dia-111 mm	

MPI CARRIED OUT ON KING PIN

MPI EXAMINATION CARRIED OUT & FOUND SATISFACTORY AT THE TIME OF INSPECTION.

RESULT : ACCEPTED



Date of Next Examination :08-01-2024		
BUREAU VERITAS MIDDLE EAST LLC		
Name: GIRIJA PRASAD		
Signature :		
Qualification : ASNT Level II(DP,UT,MPI,RT)		
Date: 09-01-2023		
BV-MPI - Issue 01- Rev 01 – 15.03.2017		