


MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 16/10/2022				Report No: HITECH/TJN-2022-229/MT-038			
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL. LLC				Contractor: N/A			
Project: N/A				Location: TRUCKOMAN WORKSHOP-ADAM, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.02				Referencing Code / Specification: AWS D1.1 ED 2015			
Acceptance Criteria: AWS D1.1 ED 2015				Material: CS			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: ☐ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual		Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Magnetic Yoke		Equipment Sr. No: GAMMATEC 0335		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG		Sensitivity: ☒ Burnish Strip ☐ Pie Gauge III Lines Visible			
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S Batch No: 210906 BBE Validity: SEP-2024		White Contrast: MAGNAFLUX WCP-2 Batch No: 210902 BBE Validity: SEP-2024		Magnetic Ink: MAGNAFLUX 7HF Batch No: 200702 Validity: JUL-2023			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: - 6295 MK / PLM-825							
KING PIN & FILLET WELD MAKE: JOST 3.5" TYPE: KZ-14	I SHAPED CYLINDRICAL KING PIN, TOP HEAD 114MMØ, INTERMEDIATE 89MMØ, BOTTOM HEAD 111MMØ			NO RELEVANT INDICATION OBSERVED		ACCEPTED	



MPI CARRIED OUT ON ABOVE MENTIONED ITEMS (FEASIBLE AREA ONLY)		
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		15/10/2023
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature:  	Signature:	Signature:
Name: DABLOO T	Name:	Name:
Qualification: MPT Level II		
Date: 16/10/2022	Date:	Date