

MAGNETIC PARTICLE EXAMINATION REPORT


Date of Examination: 06/07/2022		Report No: HITECH/ TJN-2022-229 /MT-006	
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL. LLC		Contractor: N/A	
Project: N/A		Location: TRUCKOMAN WORKSHOP-ADAM, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.02		Referencing Code / Specification: AWS D1.1 ED 2015	
Acceptance Criteria: AWS D1.1 ED 2015		Material: CS	
Surface Condition: Welded Surface		Surface Temperature: Ambient	
PWHT: N/A			
Method: ☐ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual	
Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Magnetic Yoke		Equipment Sr. No: GAMMATEC 0335	
Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG	
Sensitivity: ☒ Burnah Strip ☐ Pie Gauge III Lines Visible			
Source of Light: Day light		Light Intensity: ≥ 1000 lux min	

Consumables: MAGNAFLUX		
Cleaner: MAGNAFLUX	White Contrast: MAGNAFLUX	Magnetic Ink: MAGNAFLUX
Batch No: 210504 BBE	Batch No: 201102BBE	Batch No: 200702BBE
Validity: MAY-2024	Validity: NOV-2022	Validity: JUL-2023

Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)	Result (Acc./Rej.)
--	---------	-----------	------	-----------	---	--------------------

REGISTRATION NO & OWNER ID NO: - 4725 MK / 254

KING PIN & FILLET WELD Shaped cylindrical king pin. Type: KZ 14 Top head 114mmØ Intermediate 89mmØ Bottom head 111mmØ	N/A	N/A	3.5"	N/A	NO RELEVANT INDICATION OBSERVED	ACCEPTED
---	-----	-----	------	-----	---------------------------------	----------



MPI CARRIED OUT ON ABOVE MENTIONED ITEMS (FEASIBLE AREA ONLY)

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		05/07/2023
Hi-Tech Inspection Services LLC		Contractor
Client/ TPI /AI		
Signature:	Signature:	Signature:
Name: BINU MTHEW	Name:	Name:
Qualification: MPT Level II	Date:	Date:
Date: 06/07/2022		