



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: K/41032/19/07/04

Date of Inspection: 14/07/2019

Crane details						
Name and Address of the Owner:		TRUCK OMAN EQUIPMENT RENTAL				
Make & Date of Manufacture:		GROVE MANITOWOC ; 2014				
Location of Inspection:		JIFFNAIN				
Ref. Standard:		BS 7121-2-3; SP 2275				
Registration No.& Owner No.:		3928 HA ; PLM 1493				
Model and Serial No.:		RT 765E-2 ; 9200280196				
Date of previous inspection / cert. No:		19/07/2018 ; MP/37719/18/07/02				
Date of next inspection :		13/07/2020				
Availability OEM certificate		Available				
Availability of operations manual in cab:		Available				
Availability of load Chart in cab:		Available				
Availability of daily check report:		Available				
Main hoist wire rope diameter and condition		19mm ; Satisfactory				
Main hoist wire rope certificate No:		102302A01				
Auxiliary wire rope diameter and condition		Not Applicable				
Auxiliary wire rope certificate No:		Not Applicable				
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)	
Diesel powered, hydraulically operated telescopic boom	Rough Terrain	60 t @ 8Falls	10.9m to 33.5m	6.1m	Fixed	
Crane present configuration at the time of inspection:		Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)	
SWL @ No of falls: 46.6 t @ 6Falls						
counter weight: Fixed						
Main hook/Aux hook SWL: 60 t						
Main hook SL no: 14-1889						
Aux hook SL No: Not Applicable						
		Main hoist	Minimum	10.9m	4.5m	42.87 t
		Intermediate	21.3m	5m	18.2 t	18.2 t
		Maximum	33.5m	18m	6.5 t	6.5 t
		Auxiliary hoist (where applicable)	---	---	---	---
1. Conclusion: Fit for its intended use at the time of examination.						

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

Gishin Thomas



Mohammed Anaz

Ref: STS-FMT-05 Rev.02 Date: 17.03.2019

1/2

The inspection certificate shall not be reproduced except in full without the approval of the inspection body and the client.
Inspection is performed only related to the work ordered/the items or the lot inspected.
For certificate authenticity and clarifications contact us at info@safetyoman.com



الهيئة العامة للغذاء والدواء
SAFETY technical SERVICES CO. LLC

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY



Annexure of certificate of thorough examination of mobile crane

Certificate No: K/41032/19/07/04

Inspection date: 14/07/2019

Description	Condition	Remarks
Safe load indicator/calibration verified	Satisfactory	
Level indicator / Boom Angle indicator	Satisfactory	
Telescopic boom extensions/Boompads/Rope guides	Satisfactory	
Lattice boom sections/Connecting pins/Boom back stops	Not Applicable	
Mast and its attachments	Not Applicable	
Pendant ropes	Not Applicable	
Fly jib / Luffing jib/ Derricking interlocksecurity	Satisfactory	not installed ; Stowed
Main hoist winch/ Hoist drum / Correct spooling	Satisfactory	
Main hoist wire ropes and termination	Satisfactory	
Auxiliary hoist winch/ Hoist drum / Correct spooling	Not Applicable	
Auxiliary wire ropes and termination	Not Applicable	
Counterweight and its locking mechanism	Satisfactory	
Access ladders/Walkways/Hand & guard rails	Satisfactory	
Outriggers/ beams / jacks / pads	Satisfactory	
Tires / rims / wheel bolts	Satisfactory	
Crawler Tracks/Track shoe	Not Applicable	
Swing machinery / Swing alarm / Swing lock	Satisfactory	
Hook block system/Safety catch	Satisfactory	
Sheaves(Boom & Hook)	Satisfactory	
Operator cab/ Control levers /Wind shields/Mirrors	Satisfactory	
Anti 2 block /over lower/ boom cut off /over load cut off	Satisfactory	
limit switches / Slack rope limiter(if fitted)	Satisfactory	
Proximity switches	Not Applicable	
All fasteners /Bolts / Safety pins	Satisfactory	
Electrical System	Satisfactory	
Hydraulic System	Satisfactory	
Caution rotary light	Satisfactory	
Reverse Horn / Light	Satisfactory	
Fire extinguisher	Satisfactory	
Anemometer(if fitted or hand held)	Not Available	Recommended hand held
General condition (structural integrity/functionality)	Satisfactory	
Display marking (SWL / tyre pressure/ insp date/due date)	Satisfactory	
Details of tools/equipments used: Vernier Caliper (STS-LD-51) ; Measuring tape (STS-LD-59) ; Anemometer (STS-LD-57)		
Spit level (STS-SL-02) ; Load cell (DLM 1518).		
2. General comment: NONE		

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

[Signature]



[Signature]

Ref: STS-FMT-05 Rev.02 Date: 17.03.2019

2 / 2

The inspection certificate shall not be reproduced except in full without the approval of the inspection body and the client. Inspection is performed only related to the work ordered/the items or the lot inspected. For certificate authenticity and clarifications contact us at info@safetyoman.com