



Safety Technical Services And Inspections L.L.C.

الشركة الفنية لخدمات السلامة و الفحص الفني ش.م.م

Tel.: +968 24502589, Fax: +968 24590272. Email: stsi@safetyoman.com. Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

SAFETY
Technical Services
& Inspection

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY
CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Job No: 5096

Certificate No: K/5096/25/11/03

Starting time of Inspection: 09:30 AM

Date of Inspection: 19/11/2025

Crane details							
Name and Address of the Owner:		TRUCKOMAN EQUIPMENT RENTAL LLC					
Make & Date of Manufacture:		TADANO LTD. / 2015					
Location of Inspection:		CCED FARAH SITE					
Ref. Standard:		BS 7121-2-3 / PDO SP 2275					
Registration No.& Owner No.:		8668 HA / PLM 1487					
Model and Serial No.:		GR-500E-3-00102 / 541330					
Date of previous inspection / cert. No:		06/12/2024 / MN/2413/24/12/01					
Date of next inspection and testing:		18/11/2026					
Availability of OEM certificate:		IN SERVICE EQUIPMENT					
Availability of operations manual in cab:		AVAILABLE					
Availability of load Chart in cab:		AVAILABLE					
Availability of daily check report:		AVAILABLE					
Main hoist wire rope diameter and condition		16 mm / SATISFACTORY					
Main hoist wire rope certificate No:		F421-16001-23					
Auxiliary wire rope diameter and condition		NOT AVAILABLE					
Auxiliary wire rope certificate No:		NOT AVAILABLE					
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)		
Diesel powered hydraulic operated telescopic boom crane	Rough Terrain	51.0 t	11.1 – 42.0 m	N/A	5.3 t (Integral with slewing frame)		
Crane present configuration at the time of inspection:			Boom length (m)	Radius (m)	Applied load (Tonne)	Safe working load (Tonne)	
SWL @ No of falls: 30.0 t at 8 falls		Main hoist	Minimum	11.1 m	2.5 m	Nil	51.0 t
Main hook/Aux hook SWL: 51.0 t			Intermediate	34.3 m	13.0 m	7.9 t	7.9 t
Main hook SL no: M5519			Maximum	42.0 m	18.0 m	4.5 t	4.5 t
Aux hook SL No: N/A		Auxiliary hoist (where applicable)		Nil	Nil	Nil	Nil
Conclusion: Fit for its intended use at the time of examination.							
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.							

Approved by, Name & Signature: **INFANSO OSWIN**

Inspected by, Name & Signature: **KOSHY MATHEW**





Safety Technical Services And Inspections L.L.C.

الشركة الفنية لخدمات السلامة و الفحص الفني ش.م.م.

Tel.: +968 24502589, Fax: +968 24590272. Email: stsi@safetyoman.com. Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

SAFETY
Technical Services
& Inspection

Annexure of certificate of thorough examination of mobile crane

Certificate No: K/5096/25/11/03

Date of Inspection: 19/11/2025

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	F
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	F	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	S
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S

Details of tools/equipments used:

Vernier Caliper S/N: 508105, Steel Measuring Tape S/N: QTS-0955-24-MT, Permanent Magnet S/N: 8140

Findings/Critical Findings Report

F/CF	No.	Remarks
F	11	Stowed. Not in use.
F	18	Missing sleeve or outer cover of the hydraulic hose connection on the rear outrigger both sides.
F	21	Slew bearing report not available.
F	37	MPI Report No.: K/5096/25/11/04

Approved by, Name & Signature:

INFANSO OSWIN



Inspected by, Name & Signature:

KOSHY MATHEW