



MAGNETIC PARTICLE INSPECTION REPORT

Date of Thorough Examination: 21/09/2020	Report number: V/44655/20/09/02	Job no: 44655
Name and Address of the Owner of the Equipment TRUCK OMAN EQUIPMENT RENTAL SULTANATE OF OMAN	Address of premises at which the examination was made: JIFFNAIN	
Method: WET Surface Condition: Acceptable	Material: Carbon Steel Equipment: Permanent magnet Yoke	Test temperature: Ambient
Area Inspected (tick the appropriate box): <input checked="" type="checkbox"/> Weldment areas <input checked="" type="checkbox"/> Stress Areas <input type="checkbox"/> Full Body <input type="checkbox"/> Others		
WHITE CONTRAST PAINT: Magnavis WCP	MAGNETISING METHOD: Wet suspension black ink	
BLACK MAGNETIC INK: Magnaflux 7HF	ACCEPTANCE CODE: ASME V ARTICLE 7 , ASTM E709 ,AWS D1.1	
Description and identification of the equipment: <u>CRANE MAIN HOOK</u> Serial No Of Crane: 541084 OWNERS ID NO: PLM 1490 REG NO: 4164 BA HOOK ID: FT-19-11-13 Qty: 1 no Date of Last MPI/ Cert No(If any): 26/11/19; O/41959/19/11/02		
Result of the above test : MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION		
Inspected by, Name & Signature : Koshy Mathew Qualification : ASNT L2		Latest date by which next MPI must be carried out: 20/09/2021
Name and address of employer of persons making and authenticating this report: Address: SAFETY TECHNICAL SERVICES AND INSPECTIONS P.O. Box 3288. Airport Heights PC 111 Sultanate of Oman. lifting@safetyoman.com		