



# الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م

## SAFETY TECHNICAL SERVICES AND INSPECTIONS



Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com  
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

### CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF LORRY LOADER

Certificate No: VI/46984/21/08/74

Date of Inspection: 05/08/2021

Name and Address of the Owner:	TRUCK OMAN SOUTH
Maker & Date of Manufacture:	FASSI – 2015
Place of Inspection:	NIMR
Ref. Standard:	BS 7121-4, SP 2275
Registration No.& Owner No.:	6821 DK ; PLM-1412
Model and Serial No.:	F50A-021 ; 0503-1111
Nr. of running hours and/or km read out:	158918 Km
Manufacturer's documentation:	In Service Equipment
Date of Previous inspection / cert. no:	17/09/2020; O/44495/20/09/06
Date of Next inspection :	04/08/2022
Date of Previous Over load test/ cert. no:	NA
Date of Next Overload load test:	After any major repair, alteration, change in configuration
Availability of operations manual in cab:	Available
Load Chart in cab:	Available
Accessories certificates:	Not Applicable
Availability of daily check report:	Available
Maintenance records / major repairs carried out:	Available

Description of Crane: **Diesel powered, Hydraulically operated, lorry loader crane with knuckle boom Max capacity 2270 kg at 2m boom length & @ 2m radius.**

#### Test carried out according to tabulated column

Description of test: (configuration of the crane at the time of inspection)	Boom length (m)	Radius (m)	Test load Kg	Safe working load Kg
Hook WLL : 5.3 t	2.3m	2.3m	---	1980 kg
	3.6m	3.6m	1310 Kg	1310 kg
	4.9m	4.9m	---	960 kg
	---	---	---	---
	---	---	---	---

**Conclusion: Fit for its intended use at the time of inspection.**

*This certificate becomes invalid if any Alteration/Major Repair and modification is done.*

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature Gishin Thomas

Inspected by, Name & Signature Vijeesh Ravi





# الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م

## SAFETY TECHNICAL SERVICES AND INSPECTIONS



Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com  
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

### Annexure of certificate of test & thorough examination of Lorry loader

Certificate No: V/46984/21/08/74

Date of Inspection: 02/08/2021

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	20	Hook block system/Safety catch	S
2	Monthly Inspection record	S	21	Sheaves(Boom & Hook)	NA
3	Maintenance records	S	22	Operator cab/ Control levers /Wind shields/Mirrors	S
4	OEM Specification plate	S	23	Over load cut off ( hydraulic relief valve)	F
5	Safe load indicator/calibration verified(if applicable)	NA	24	Over winding alarm or Anti two block ( if applicable)	NA
6	Level indicator	S	25	All fasteners /Bolts / Safety pins	S
7	Load chart	S	26	Electrical System	S
8	Battery and connections	S	27	Hydraulic System( Hoses and fitting leakages)	S
9	Crane base mounting / Physical Chassis condition	S	28	Hydraulic creep	S
10	PTO(Power take off) correct operation	S	29	Caution rotary light	S
11	Crane operating levers/links/markings	S	30	Reverse Horn / Light	S
12	Telescopic boom extensions/Boom pads/Rope guides	S	31	Fire extinguisher	S
13	Hydraulic cylinder condition/lock pin/ smooth function	S	32	Display marking (SWL/tyre pressure/ insp.date/due date)	S
14	Hoist winch/Hoist drum/Correct spooling if applicable)	NA	33	Full functional test	S
15	Hoist wire rope and end terminations (if applicable)	NA	34	Rated load test	S
16	Outriggers/ beams / jacks / pads	S	35	Overload test	NA
17	Tires / rims / wheel bolts	S	36	NDT(If applicable)	NA
18	Foot brake /Parking brake	S	37	Other Test (If applicable)	NA
19	Slew system/ mounting/functional condition	S	38	General Condition	S
Details of tools/equipments used: STS-LD-53; STS-LD-60; SP 14813.					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
F	23	Need to be verified during overload test			

