


Client: TRUCK OMAN NORTH L.L.C				Report No: REQ-OMAN-2023-003424	
Contractor: None				Date of Inspection: 19.04.2023	
Project: None				Reg. No.: 9436 AK	
Site / Location: GHALA, Oman				Procedure No: L3-AST-ND-01, Rev-0.	
Serial No: 541640				Acceptance Criteria: AWS D1.1.	
Component Description: HOOK LIFTING					
Material: Carbon Steel				Construction Code: None	
Equipment Type: YM5 YOKE				Method:	Wet <input checked="" type="checkbox"/> Dry <input type="checkbox"/> Fluorescent <input type="checkbox"/>
Equipment Sl. No.: 18152				PWHT:	N/A <input checked="" type="checkbox"/> Before <input type="checkbox"/> After <input type="checkbox"/>
Lifting Capacity: N/A				Viewing Condition: Day Light	
Leg Spacing: 1" to 6"				Surface Condition: As welded & cleaned	
Contrast Paint: 161003				Surface Temp: 28 Deg C	
Magnetic Ink: 160601				Sensitivity: BC strip	
Sl. No.	ITEM	QTY	ID NO.	Observation	Result
1	HOOK(MAN) 51.0 T	1	TO 2566	NO RELEVANT INDICATION WAS OBSERVED, DURING THE INSPECTION.	ACCEPTABLE
Astron Quality & Calibration LLC				Client / Contractor	
Signature: 				Next Insp. Date: 18 April 2024	
Name: Saud Ali					
Qualification: ASNT LEVEL-2					
Date: 19 April 2023					



Rev No. 1

L4-AST-ND-02

ASTRON QUALITY AND CALIBRATION LLC

CR:1228311, PC 115, PO Box 431, 1ST Floor,
Al Taie Building (Next to Muscat International School) Qurum, Sultanate of Oman.
T: +968 22008888, F: +968 22006666, email: astron-oman@astrongroup.com