



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF LORRY LOADER

Job Card No.: 7215

Date of Inspection: 11/03/2026

Certificate No: GE/7215/26/03/01

Starting Time of Inspection: 14:45 PM

Name and Address of the Owner:	TRUCKOMAN EQUIPMENT RENTAL LLC.
Maker & Date of Manufacture:	F.LLI FERRARI / 2017
Place of Inspection:	ADAM WORKSHOP
Ref. Standard:	BS 7121-2-4 / PDO SP 2275
Registration No.& Owner No.:	4627 YB / TER 1420
Model and Serial No.:	F550 A1 / 106265
Nr. of running hours and/or km read out:	177416 KM
Manufacturer's documentation:	AVAILABLE
Date of previous inspection / cert. no:	14/03/2025 / MP/1197/25/03/243
Date of next inspection and testing:	10/03/2027
Date of Previous Over load test/ cert. no:	14/03/2025 / MP/1197/25/03/243
Date of Next Overload load test:	10/03/2027 (Performance Test)
Availability of operations manual in cab:	TO BE FURNISH A COPY
Load Chart in cab:	AVAILABLE
Accessories certificates:	NOT APPLICABLE
Availability of daily check report:	AVAILABLE
Maintenance records / major repairs carried out:	AVAILABLE

Description of Crane:

TRUCK MOUNTED DIESEL POWERED HYDRAULIC OPERATED ARTICULATED-TELESCOPIC BOOM LORRY LOADER CRANE.
MAXIMUM LIFTING CAPACITY OF 1870 kg at 2.45 m RADIUS. TELESCOPIC BOOM RANGES FROM 2.45 – 5.0 m.

Test carried out according to tabulated column

Description of test: (configuration of the crane at the time of inspection)	Boom length	Radius	Test load	Safe working load
	(m)	(m)	Tonnes	Tonnes
A thorough visual, functional and performance test carried out.	2.45 m	2.45 m	Nil	1870 kg
Swivel Hook SWL: 3.2 t	3.65 m	3.65 m	1285 kg	1285 kg
	5.0 m	5.0 m	945 kg	945 kg

Conclusion: Fit for its intended use at the time of inspection.

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: **INFANSO OSWIN**Inspected by, Name & Signature: **KOSHY MATHEW**




Annexure of certificate of test & thorough examination of LORRY LOADER CRANE

Certificate No: **GE/7215/26/03/01**

Date of Inspection: **11/03/2026**

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	20	Hook block system/Safety catch	S
2	Monthly Inspection record	S	21	Sheaves (Boom & Hook)	NA
3	Maintenance records	S	22	Operator cab/ Control levers /Wind shields/Mirrors	NA
4	OEM Specification plate	S	23	Overload cut off (hydraulic relief valve)	NA
5	Safe load indicator/calibration verified (if applicable)	NA	24	Over winding alarm or Anti two block (if applicable)	NA
6	Level indicator	S	25	All fasteners /Bolts / Safety pins	S
7	Load chart	S	26	Electrical System	S
8	Battery and connections	S	27	Hydraulic System (hoses and fitting leakages)	S
9	Crane base mounting / Physical Chassis condition	S	28	Hydraulic creep	S
10	PTO (Power take off) correct operation	S	29	Caution rotary light	S
11	Crane operating levers/links/markings	S	30	Reverse Horn / Light	S
12	Telescopic boom extensions/Boom pads/Rope guides	S	31	Fire extinguisher	S
13	Hydraulic cylinder condition/lock pin/ smooth function	S	32	Display marking (SWL/tyre pressure/ insp.date/due date)	S
14	Hoist winch/Hoist drum/Correct spooling (if applicable)	NA	33	Full functional test	S
15	Hoist wire rope and end terminations (if applicable)	NA	34	Rated load test	S
16	Outriggers/ beams / jacks / pads	S	35	Overload test	NA
17	Tires / rims / wheel bolts	S	36	NDT (if applicable)	S
18	Foot brake /Parking brake	S	37	Other Test (If applicable)	NA
19	Slew system/ mounting/functional condition	S	38	General Condition	S

Details of tools/equipments used:

Findings/Critical Findings Report

F/CF	No.	Remarks
	23	Not verified. Performance test carried out.
	36	MPI Report No.: GE/7215/26/03/02 valid till 10/03/2027.

Approved by, Name & Signature: **INFANSO OSWIN**

Inspected by, Name & Signature: **KOSHY MATHEW**





الجمعية العمانية للطاقة
Oman Energy Association

Lifting Equipment Inspection

Owner/Username	TruckOman Equipment Renta
Chassis No. / Serial No.	106265
Inspection date	11-03-2026
Next Inspection Date	11-03-2027
Inspection Body Name	SAFETY TECHNICAL SERVICES
Name of Inspector	KOSHY MATHEW EAPEN ATHIM
Inspection Reference No.	LEIB1428/104
LE Category	Lorry Loader
Verification Number	QTB1NOW

