

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 02/08/2025				Report No: HITECH/TJN-2025-467/MT-084			
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN				Contractor: N/A			
Project: N/A				Location: ADAM, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05				Referencing Code / Specification: ASTM E709, AWS D1.1			
Acceptance Criteria: AWS D1.1 ED 2020				Material: N/A			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual		Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Yoke		Equipment Sr. No: GAMMATEC SN00810		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 Kg		Sensitivity: III Lines Visible			
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAGNAFLUX							
Cleaner : MAGNAFLUX SKC-S		White contrast: MAGNAFLUX WCP-2		Magnetic Ink : MAGNAFLUX 7 HF			
Batch No: 230602 BBE		Batch No: 230802 BBE		Batch No: 230604 BBE			
Validity: JUN-2026		Validity: AUG-20260		Validity: JUN-2026			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: - 7306 MA / PLM 1961 (TANKER KING PIN)							
KING PIN & FILLET WELD SIZE: 3.5"		I SHAPED CYLINDRICAL KING PIN, TOP HEAD 114MMØ, INTERMEDIATE 89MMØ, BOTTOM HEAD 111MMØ			NO RELEVANT INDICATION OBSERVED		ACCEPTED
							
"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"							
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:					01/08/2026		
Hi-Tech Inspection Services LLC		Contractor			Client		
Signature:		Signature:			Signature:		
							
Name: NEIL AMBROSE		Name:			Name:		
Qualification: NDT Level II							
Date: 02/08/2025		Date:			Date		