




HI-TECH INSPECTION SERVICES L.L.C,
 P.O.BOX 1809, RUWI, P.C. 112,
 SULTANATE OF OMAN
 Phone: (+968) 24449092 | 24446444 | 24449010 | 24446414
www.hitechoman.net Email: admin@hitechoman.net

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 12/07/2023				Report No: HITECH/TJN-2022-229/MT-096			
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC,OMAN				Contractor: N/A			
Project: N/A				Location: TER WORKSHOP-ADAM,SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.02				Referencing Code / Specification: ASTM E709,AWS D1.1			
Acceptance Criteria: AWS D1.1 ED 2021				Material: N/A			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual		Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular			
Equipment Type: Permanent Magnetic Yoke		Equipment Sr. No: GAMMATEC 00810		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG		Sensitivity: <input checked="" type="checkbox"/> Burmah Strip <input type="checkbox"/> Pie Gauge III Lines Visible			
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAGNAFLUX							
Cleaner : MAGNAFLUX SKC-S Batch No: 220513 Validity: MAY-2025		White contrast : MAGNAFLUX WCP-2 Batch No: 220506 Validity: MAY-2025		Magnetic Ink : MAGNAFLUX 7 HF Batch No: 220508 Validity: MAY-2025			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO:- 5632 BM / TER 1055							
FIFTH WHEEL MAKE: JOST TYPE : JSK 38C SERIAL NO: 13152613 63	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTED



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		11/07/2024
Hi-Tech Inspection Services LLC		Contractor
Signature:	Signature:	Signature:
		
Name: N.SREEKUMAR	Name:	Name:
Qualification: MPT Level II		
Date: 12/07/2023	Date:	Date: