

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 02/06/2025		Report No: HITECH/TJN-2025-467/MT-015	
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN		Contractor: N/A	
Project: N/A		Location: NIZWA, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASTM E709, AWS D1.1	
Acceptance Criteria: AWS D1.1 ED 2020		Material: N/A	
Surface Condition: Acceptable		Surface Temperature: Ambient	
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual	
Equipment Type: Permanent Magnetic Yoke		PWHT: N/A	
Equipment Sr. No: GAMMATEC SN 00810		Magnetization: ☒ Longitudinal ☐ Circular	
Type of Current: N/A		Cal. Validity: Prior to Job	
Lifting Power of Yoke: 18.1 KG		Sensitivity: ☒ Burnish Strip ☐ Pie Gauge III Lines Visible	
Source of Light: Day light		Light Intensity: ≥ 1000 lux min	
Consumables: MAGNAFLUX			
Cleaner : MAGNAFLUX SKC-S Batch No: 230602 BBE Validity: JUNE-2026		White contrast : MAGNAFLUX WCP-2 Batch No: 230605 BBE Validity: JUNE-2026	
Magnetic Ink : MAGNAFLUX 7 HF Batch No: 230604 BBE Validity: JUNE-2026			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size
		Sch. / WT	Observation (Map or Record of Indication)
Result (Acc./Rej.)			
REGISTRATION NO & OWNER ID NO: - 5632 BM / 1055 (PRIME MOVER FIFTH WHEEL)			
FIFTH WHEEL MAKE: JOST TYPE: JSK 38C SL NO:13152613 63	N/A	N/A	N/A
NO RELEVANT INDICATION OBSERVED			ACCEPTED



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		01/06/2026
Hi-Tech Inspection Services LLC	Contractor	Client
Signature:	Signature:	Signature:
		
Name: JENSON DASS	Name:	Name:
Qualification: MPT Level II		
Date: 02/06/2025	Date:	Date: