

Magnetic Particle Testing Report

Date	22/08/2020	OUR JOB #	SJ 0200	Certificate No.	SJ/AUG20/489
Client	TRUCK OMAN LLC Sultanate of Oman				
Project	BP				
Item	FORKS CRITICAL AREAS.				
Job Location	KHAZZAN LOGISTICS HUB				
Weld Id	-	Drg/Iso Number	-		
Weld Type	-	Diameter	-		
Material	CS	Surface Condition	AS CLEANED		
Weld Thickness	VARIOUS	Test Temperature	Ambient		
Heat Treatment Status	-	Technique	Wet Visible Magnetic Particle		
Procedure Code	- ASME V / ASTM E-709	Equipment	Magnaflux Yoke		
Acceptance Criteria	- ASME VIII / ASTM E-709	Background	Magnaflux WCP 2		
Welder ID	-	Detecting media	Magnaflux 7HF		
Welding Process	-	Sensitivity	Burmah castrol strip		

Item: FORKS

Sr. No.: 161017122 & 123

Forklift No.: D849T03814P (Warehouse Electrical Forklift)

MPI on the Critical Areas.



No linear indication has found on the critical areas
And found Satisfactory at the time of Inspection.

Result: Accepted

Name of the Inspector : Steven George J.
ASNT Level II

Signature:



Certificate Validity 12 months from date of inspection.

Expiry Date: 21/08/2021

