



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م

SAFETY TECHNICAL SERVICES AND INSPECTIONS



Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF LORRY LOADER

Certificate No: MA.47242.21.11.01

Date of Inspection: 01.11.2021

Name and Address of the Owner:	TRUCK OMAN EQUIPMENT RENTAL LLC			
Maker & Date of Manufacture:	PM GROUP ; 2018			
Place of Inspection:	JIFFNAIN			
Ref. Standard:	BS 7121-4 ,SP2275			
Registration No.& Owner No.:	3225 YS ; TER 1352			
Model and Serial No.:	PM27523 PX ; G14601721820			
Nr. of running hours and/or km read out:	766.8 hrs			
Manufacturer's documentation:	Available			
Date of Previous inspection / cert. no:	28.08.2020; O/44483/20/08/024			
Date of Next inspection :	31/10/2022			
Date of Previous Over load test/ cert. no:	24/10/2018 ; MU-WK-18-2706/2901/1-SP			
Date of Next Overload load test:	After any major repair, alteration, change in configuration			
Availability of operations manual in cab:	Available			
Load Chart in cab:	Available			
Accessories certificates:	Not Available			
Availability of daily check report:	Available			
Maintenance records / major repairs carried out:	Available			
Description of Crane: Diesel powered, Hydraulically operated, lorry loader crane with knuckle boom Max capacity 10840 kg at 2.20m boom length & @ 2.20 m radius.				
Test carried out according to tabulated column				
Description of test: (configuration of the crane at the time of inspection) Hook WLL : 11.50 t	Boom length (m)	Radius (m)	Test load kgs	Safe working load kgs
	2.20m	2.20m	---	10840 Kg
	4.25m	4.25m	5610 Kg	5610 Kg
	6.15m	6.15m	---	3825 Kg
	8.15m	8.15m	2850 Kg	2850 Kg
Conclusion: Fit for its intended use at the time of inspection.				
<p><i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i></p> <p>This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.</p>				

Approved by, Name & Signature: Mr. GISHIN THOMAS

Inspected by, Name & Signature: MADHU PILLAI



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م

SAFETY TECHNICAL SERVICES AND INSPECTIONS



Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY



Annexure of certificate of test & thorough

examination of Lorry loader

Certificate no.: MA.47242.21.11.01

Inspection date: 01.11.2021

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	20	Hook block system/Safety catch	S
2	Monthly Inspection record	S	21	Sheaves(Boom & Hook)	N/A
3	Maintenance records	S	22	Operator cab/ Control levers /Wind shields/Mirrors	S
4	OEM Specification plate	S	23	Over load cut off (hydraulic relief valve)	F
5	Safe load indicator/calibration verified(if applicable)	S	24	Over winding alarm or Anti two block (if applicable)	N/A
6	Level indicator	S	25	All fasteners /Bolts / Safety pins	S
7	Load chart	S	26	Electrical System	S
8	Battery and connections	S	27	Hydraulic System(Hoses and fitting leakages)	S
9	Crane base mounting / Physical Chassis condition	S	28	Hydraulic creep	S
10	PTO(Power take off) correct operation	S	29	Caution rotary light	S
11	Crane operating levers/links/markings	S	30	Reverse Horn / Light	S
12	Telescopic boom extensions/Boom pads/Rope guides	S	31	Fire extinguisher	S
13	Hydraulic cylinder condition/lock pin/ smooth function	S	32	Display marking (SWL/tyre pressure/ insp.date/due date)	S
14	Hoist winch/Hoist drum/Correct spooling if applicable)	N/A	33	Full functional test	S
15	Hoist wire rope and end terminations (if applicable)	N/A	34	Rated load test	S
16	Outriggers/ beams / jacks / pads	S	35	Overload test	N/A
17	Tires / rims / wheel bolts	S	36	NDT(If applicable)	F
18	Foot brake /Parking brake	S	37	Other Test (If applicable)	N/A
19	Slew system/ mounting/functional condition	S	38	General Condition	S

Details of tools/equipments used: STS-LD-54;STS-LD-71;DLM 3008

Findings/Critical Findings Report

F/CF	No.	Remarks
F	23	WILL TEST WHILE DOING OVERLOAD TEST
F	36	01.11.2021(MA/47242)

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Madhu Pillai

Ref: STSI-FMT-04 Rev.01 Date: 16.08.2020

2/2

The inspection certificate shall not be reproduced except in full without the approval of the ins
Inspection is performed only related to the work ordered/the items or the lot inspected.
For certificate authenticity and clarifications contact us at stsi@safetyoman.com





الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م
SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY