

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 11/06/2025		Report No: HITECH/NJN-2025-467/MT-017				
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN		Contractor: N/A				
Project: N/A		Location: ADAM, SULTANATE OF OMAN				
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASTM E709, AWS D1.1				
Acceptance Criteria: AWS D1.1 ED 2020		Material: N/A				
Surface Condition: Acceptable		Surface Temperature: Ambient				
Method: ☒ Wet ☐ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual				
Equipment Type: Electromagnetic Yoke		PWHT: N/A				
Equipment Sr. No: 2016070125543		Magnetization: ☒ Longitudinal ☐ Circular				
Type of Current: AC		Cal. Validity: Prior to Job				
Lifting Power of Yoke: 4.5 Kg		Sensitivity: ☒ Burmah Strip ☐ Pie Gauge III Lines Visible				
Source of Light: Day light		Light Intensity: ≥ 1076 lux min				
Consumables: MAGNAFLUX						
Cleaner: MAGNAFLUX SKC-S		White contrast : MAGNAFLUX WCP-2				
Batch No: 230602 BBE		Batch No: 230605 BBE				
Validity: JUNE-2026		Validity: JUNE-2026				
Magnetic Ink : MAGNAFLUX 7 HF		Batch No: 230604 BBE				
Validity: JUNE-2026						
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)	Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: - 3009 RK / TER 1059 (PRIMER MOVER FIFTH WHEEL)						
FIFTH WHEEL MAKE: JOST TYPE: JSK 38 C	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED	ACCEPTED



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:

11/06/2026

Hi-Tech Inspection Services LLC		Contractor		Client	
Signature:		Signature:		Signature:	
Name: ANSON D'COSTA		Name:		Name:	
Qualification: ASNT NDT Level II					
Date: 11/06/2025		Date:		Date	