

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 10/08/2022				Report No: HITECH/TJN-2022-229/MT-031			
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL. LLC				Contractor: N/A			
Project: N/A				Location: TRUCKOMAN WORKSHOP-ADAM, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.02				Referencing Code / Specification: AWS D1.1 ED 2015			
Acceptance Criteria: AWS D1.1 ED 2015				Material: CS			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: ☐ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual		Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Magnetic Yoke		Equipment Sr. No: GAMMATEC 0335		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG		Sensitivity: ☒ Burnish Strip ☐ Pie Gauge III Lines Visible			
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S Batch No: 210906 Validity: SEP-2024		White Contrast: MAGNAFLUX WCP-2 Batch No: 210902 Validity: SEP-2024		Magnetic Ink : MAGNAFLUX 7HF Batch No: 200702 Validity: JUL-2023			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO:- 6727 AK / TER 1068							
FIFTH WHEEL MAKE: JOST TYPE: JSK 38C SERIAL NO: N/A	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTED



MPI CARRIED OUT ON ABOVE MENTIONED ITEMS (FEASIBLE AREA ONLY)

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		09/08/2023
Hi-Tech Inspection Services LLC Contractor		Client/ TPI /AI
Signature: 	Signature: 	Signature:
Name: N. SREEKUMAR	Name:	Name:
Qualification: MPT Level II		
Date: 10/08/2022	Date:	Date: