

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 26/11/2023				Report No: HITECH/TJN-2022-229/MT-129			
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC,OMAN				Contractor: N/A			
Project: N/A				Location: NIZWA,SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05				Referencing Code / Specification: ASTM E709,AWS D1.1			
Acceptance Criteria: AWS D1.1 ED 2020				Material: N/A			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual		Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Magnetic Yoke		Equipment Sr. No: GAMMATEC SN 0836		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG		Sensitivity: ☒ Burnah Strip ☐ Pie Gauge		III Lines Visible	
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAGNAFLUX							
Cleaner : MAGNAFLUX SKC-S Batch No: 230602 BBE Validity: JUNE-2026		White contrast : MAGNAFLUX WCP-2 Batch No: 230505 BBE Validity: JUNE-2026		Magnetic Ink : MAGNAFLUX 7 HF Batch No: 230604 BBE Validity: JUNE-2026			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: - 4925 WB / TER 1074							
FIFTH WHEEL MAKE: JOST TYPE : JSK 38C SL NO: U36 13374601 63	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTED



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"		
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		25/11/2024
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature:  	Signature:	Signature:
Name: ANUJ KUMAR	Name:	Name:
Qualification: NDT Level II		
Date: 26/11/2023	Date:	Date: