

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 06/08/2023		Report No: HITECH/TJN-2022-229/MT-102				
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC,OMAN		Contractor: N/A				
Project: N/A		Location: TER WORKSHOP-ADAM,SULTANATE OF OMAN				
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.02		Referencing Code / Specification: ASTM E709,AWS D1.1				
Acceptance Criteria: AWS D1.1 ED 2021		Material: N/A				
Surface Condition: Acceptable		Surface Temperature: Ambient				
PWHT: N/A						
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual				
Magnetization: ☒ Longitudinal ☐ Circular						
Equipment Type: Permanent Magnetic Yoke		Equipment Sr. No: GAMMATEC 00810				
Cal. Validity: Prior to Job						
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG				
Sensitivity: ☒ Burmah Strip ☐ Pie Gauge III Lines Visible						
Source of Light: Day light		Light Intensity: ≥ 1000 lux min				
Consumables: MAGNAFLUX						
Cleaner : MAGNAFLUX SKC-S		White contrast : MAGNAFLUX WCP-2				
Batch No: 220513		Batch No: 220506				
Validity: MAY-2025		Validity: MAY-2025				
Magnetic Ink : MAGNAFLUX 7 HF		Batch No: 220508				
Validity: MAY-2025						
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)	Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: - 4290 MA / TER 1075						
FIFTH WHEEL MAKE: JOST TYPE : JSK 38C SERIAL NO: 1337460463	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED	ACCEPTED



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"		
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		05/08/2024
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature:	Signature:	Signature:
Name: KRIPAL	Name:	Name:
Qualification: NDT Level II		
Date: 06/08/2023	Date:	Date