

## MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 28/06/2025		Report No: HITECH/TJN-2025-467/MT-028	
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC,OMAN		Contractor: N/A	
Project: N/A		Location: NIZWA, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASTM E709, AWS D1.1	
Acceptance Criteria: AWS D1.1 ED 2020		Material: N/A	
Surface Condition: <b>Acceptable</b>		Surface Temperature: <b>Ambient</b>	
PWHT: <b>N/A</b>		Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular	
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual	
Equipment Type: <b>Permanent Magnetic Yoke</b>		Equipment Sr. No: <b>GAMMATEC SN 00810</b>	
Type of Current: <b>N/A</b>		Cal. Validity: <b>Prior to Job</b>	
Lifting Power of Yoke: <b>18.1 KG</b>		Sensitivity: <input checked="" type="checkbox"/> Burnah Strip <input type="checkbox"/> Pie Gauge <b>III Lines Visible</b>	
Source of Light: <b>Day light</b>		Light Intensity: <b>≥ 1000 lux min</b>	

Consumables: <b>MAGNAFLUX</b>						
Cleaner : <b>MAGNAFLUX SKC-S</b> Batch No: <b>230602 BBE</b> Validity: <b>JUNE-2026</b>	White contrast : <b>MAGNAFLUX WCP-2</b> Batch No: <b>230605 BBE</b> Validity: <b>JUNE-2026</b>	Magnetic Ink : <b>MAGNAFLUX 7 HF</b> Batch No: <b>230604 BBE</b> Validity: <b>JUNE-2026</b>				
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)	Result (Acc./Rej.)

**REGISTRATION NO & OWNER ID NO: - 8525HK / TER 1079 (PRIME MOVER 5<sup>TH</sup> WHEEL)**

<b>FIFTH WHEEL</b> MAKE: JOST TYPE: JSK 38C SL NO: 13415063 63	N/A	N/A	N/A	N/A	<b>NO RELEVANT INDICATION OBSERVED</b>	<b>ACCEPTED</b>
---	-----	-----	-----	-----	--	-----------------



**"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"**

**LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT: 27/06/2026**

Hi-Tech Inspection Services LLC	Contractor	Client
Signature:	Signature:	Signature:
Name: <b>LAKSHMANDAS.M</b>	Name:	Name:
Qualification: <b>NDT Level II</b>	Date:	Date:
Date: <b>28/06/2025</b>		