

MAGNETIC PARTICLE INSPECTION REPORT

Date of Inspection: 24/06/2020	Report number: K/43922/20/06/04	Job no: 43922
Name and Address of the Owner of the Equipment TRUCK OMAN (NORTH) SULTANATE OF OMAN		Address of premises at which the examination was made: ADAM
Method: WET Surface Condition: Acceptable	Material: Carbon Steel Equipment: Permanent magnet Yoke	Test temperature: Ambient
Area Inspected (tick the appropriate box): <input checked="" type="checkbox"/> Weldment areas <input type="checkbox"/> Stress Areas <input checked="" type="checkbox"/> Full Body <input type="checkbox"/> Others		
WHITE CONTRAST PAINT: Magnavis WCP	MAGNETISING METHOD: Wet suspension black ink	
BLACK MAGNETIC INK: Magnaflux 7HF	ACCEPTANCE CODE: ASME V ARTICLE 7 , ASTM E709 ,AWS D1.1	
Description and identification of the equipment: MOBILE CRANE MAIN HOOK MPI		
Make: SANY Crane Reg : 1552 MA Main hook serial no: LFCNPG6W3H2011047 Main hook capacity: 75 t		
Qty: 1 no Date of Last MPI/ Cert No(If any): N/A		
Result of the above test : MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION		

Inspected by, Name & Signature : Koshy Mathew		Latest date by which next MPI must be carried out: 23/06/2021
Qualification : ASNT L2		
Name and address of employer of persons making and authenticating this report: Address: SAFETY TECHNICAL SERVICES AND INSPECTIONS P.O. Box 3288. Airport Heights PC 111 Sultanate of Oman. lifting@safetyoman.com		

