

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 17/07/2025		Report No: HITECH/TJN-2025-467/MT-046	
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN		Contractor: N/A	
Project: N/A		Location: NIZWA, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASTM E709, AWS D1.1	
Acceptance Criteria: AWS D1.1 ED 2020		Material: N/A	
Surface Condition: Acceptable		Surface Temperature: Ambient	
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual	
Equipment Type: Permanent Magnetic Yoke		PWHT: N/A	
Equipment Sr. No: GAMMATEC 00836		Magnetization ☒ Longitudinal : ☐ Circular	
Type of Current: N/A		Cal. Validity: Prior to Job	
Lifting Power of Yoke: 18.1 Kg		Sensitivity: ☒ Burmah Strip ☐ Pie Gauge III Lines Visible	
Source of Light: Day light		Light Intensity: ≥ 1000 lux min	
Consumables: MAGNAFLUX			
Cleaner : MAGNAFLUX SKC-S Batch No: 230602 BBE Validity: JUNE-2026		White contrast : MAGNAFLUX WCP-2 Batch No: 230605 BBE Validity: JUNE-2026	
Magnetic Ink : MAGNAFLUX 7 HF Batch No: 230604 BBE Validity: JUNE-2026			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size
			Sch. / WT
Observation (Map or Record of Indication)		Result (Acc./Rej.)	
REGISTRATION NO & OWNER ID NO:- 2436 HW / TER 1090 (PRIME MOVER FIFTH WHEEL)			
FIFTH WHEEL MAKE: JOST TYPE: JSK 38C SL NO: 13512084 63	N/A	N/A	N/A
NO RELEVANT INDICATION OBSERVED		ACCEPTED	



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:

16/07/2026

Hi-Tech Inspection Services LLC	Contractor	Client
Signature: 	Signature:	Signature:
Name: JENSON DASS	Name:	Name:
Qualification: NDT Level II	Date:	Date:
Date: 17/07/2025		