



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م.

SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel :+968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



CERTIFICATE OF THOROUGH EXAMINATION AND TEST

Certificate No: MP/49803/22/08/23

Date of Inspection: 09/08/2022

| | |
|---|---|
| Name and Address of the Owner: | TRUCK OMAN (NORTH) |
| Maker & Date of Manufacture: | CATERPILLAR ; 2012 |
| Place of Inspection: | HAIMA |
| Ref. Standard: | BS EN ISO 2330/ BS EN 474-3; SP 2275 |
| Registration No. & Owner No.: | 1994 YM; TO 2523 |
| Model No. and Serial No.: | 930H ; CAT0930HKDHC04112 |
| Running hours: | 27348hrs |
| Manufacturer's documentation: | Available |
| Date of Previous inspection / cert no: | 08/02/2022;MP/48120/22/02/85 |
| Date of Next inspection: | 08/02/2023 |
| Date of Previous load test / cert no: | 08/02/2022; MP/48120/22/02/85 |
| Date of Next load test: | 07/02/2023 |
| Availability of operations manual in cabin: | Available |
| Availability of daily check report: | Available |
| Description of Forklift: | Diesel powered hydraulic Operated Articulated Wheel Loader C/W Forks SWL on firm & level ground 4394 kg & on rough terrain 3772 kg @ 610 mm load center |

Test carried out according to tabulated column

| Description of test: | Test load applied | S.W.L |
|--|-------------------|------------------------------|
| | In kgs | In kgs |
| Visual inspection, Functional test & Performance test carried out. | | |
| Max. Lifting Height: 3889 mm | | |
| Hydraulic creep : Nil | 4000 Kg | 4394 Kg Firm Level Ground |
| Fork serial no: 2303073-LI-OC/01/18,4850X04 | ---- | 3296 KG @ Rough Terrain |
| Bucket serial no: 12100058392 (Capacity 2.7 m ³) | | |

Conclusion: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Madhu Pillai





الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م.

SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel :+968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



Annexure of

certificate of test & thorough examination

| Status Legend: | | S- Satisfactory | NA-Not applicable | F-Findings | CF-Critical Findings |
|----------------|--|-----------------|-------------------|---|----------------------|
| No. | Description | Status | No. | Description | |
| 1 | Operations Manual/Catalogue | S | 17 | All gauges in cab | S |
| 2 | Monthly Inspection record | S | 18 | Overhead & foot guard | S |
| 3 | Maintenance records | S | 19 | Exhaust system | S |
| 4 | OEM Specification plate | S | 20 | Side shifting function (if applicable) | NA |
| 5 | Tires, rims, wheel bolts and axles | S | 21 | Horn, reverse alarm, rotating warning light | S |
| 6 | Masts and Back rest , carriage | NA | 22 | Lights & indicators | S |
| 7 | Forks and its extensions, slide end stopper, locks | S | 23 | Seat and seat belts | S |
| 8 | Load chain and its assemblies | NA | 24 | Parking brake and foot brake function | S |
| 9 | Side rollers and roll over cage | NA | 25 | Fire extinguisher | S |
| 10 | Safety devices | NA | 26 | Display markings (SWL, tire pressure, insp. date, due date) | S |
| 11 | Battery and its connections | S | 27 | Full functional test | S |
| 12 | Hydraulic system & hoses and end fittings | S | 28 | Rated load test | S |
| 13 | Electrical system & Cables | S | 29 | Overload test | NA |
| 14 | Cooling system | S | 30 | NDT(If applicable) | S |
| 15 | Steering function | S | 31 | Other Test (If applicable) | NA |
| 16 | All controls levers function & symbols legible | S | 32 | General Condition | S |

Details of tools/equipment's used: STS-LD-75,66,80

Findings/Critical Findings Report

| F/CF | No. | Remarks |
|------|-----|---|
| | 30 | Inspected Date & Cert 09/08/2022 MP/49803 |
| | | |
| | | |

Certificate No: MP/49803/22/08/23

Date of Inspection: 09/08/2022

