


MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 22/09/2022				Report No: HITECH/TJN-2022-229/MT-034			
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL. LLC				Contractor: N/A			
Project: N/A				Location: TRUCKOMAN WORKSHOP-ADAM, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.02				Referencing Code / Specification: AWS D1.1 ED 2015			
Acceptance Criteria: AWS D1.1 ED 2015				Material: CS			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: ☐ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual		Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Magnetic Yoke		Equipment Sr. No: GAMMATEC 0335		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG		Sensitivity: ☒ Burnah Strip ☐ Pie Gauge III Lines Visible			
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S		White Contrast: MAGNAFLUX WCP-2		Magnetic Ink: MAGNAFLUX 7HF			
Batch No: 210906 BBE		Batch No: 210902 BBE		Batch No: 200702			
Validity: SEP-2024		Validity: SEP-2024		Validity: JUL-2023			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: - 6440 WB / TER 1655							
KING PIN & FILLET WELD MAKE: JOST 3.5" TYPE: KZ-14	I SHAPED CYLINDRICAL KING PIN, TOP HEAD 114MM ϕ , INTERMEDIATE 89MM ϕ , BOTTOM HEAD 111MM ϕ			NO RELEVANT INDICATION OBSERVED		ACCEPTED	
  							
MPI CARRIED OUT ON ABOVE MENTIONED ITEMS (FEASIBLE AREA ONLY)							
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:				21/09/2023			
Hi-Tech Inspection Services LLC		Contractor		Client/ TPI /AI			
Signature: 		Signature:		Signature:			
Name: DABLOO		Name:		Name:			
Qualification: MPT Level II		Date:		Date			
Date: 22/09/2022							