

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF FORKLIFT

Certificate No: A/49867/22/09/01

Date of Inspection: 13/09/2022

Name and Address of the Owner:	TRUCK OMAN EQUIPMENT RENTAL LLC
Maker & Date of Manufacture:	HANGCHA GROUP; 07/2020
Place of Inspection:	NIZWA(Schlumberger)
Ref. Standard:	BS EN ISO 3691; BS ISO 2330; ISO 22915-2; SP 2275
Registration No. & Owner No.:	3387 LB, TER 1536
Model No. and Serial No.:	CPCD100-XRW14; M9BJ01300
Running hours:	3222 hrs
Manufacturer's documentation:	In Service Equipment
Date of Previous inspection / cert no:	14/03/2022; MP/48137/22/03/01
Date of Next inspection:	12/03/2023
Date of Previous load test / cert no:	14/03/2022; MP/48137/22/03/01
Date of Next load test:	13/03/2023
Availability of operations manual in cabin:	Available
Availability of daily check report:	Available

Description of Forklift:

Diesel powered hydraulic counter balanced fork lift with side shifter SWL : 10,000 kgs @ 600 mm load center,

Test carried out according to tabulated column

Description of test:	Test load applied In kgs	S.W.L In kgs
Visual inspection, Functional test carried out.		
Max. Lifting Height: 3500 mm		
Hydraulic creep : Nil		
Fork Serial No: 20528, 20526	---	10 t

Conclusion: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature Gishin Thomas




Inspected by, Name & Signature: Mohammad Anaz



Annexure of certificate of test & thorough examination of Forklift

Certificate No: A/49867/22/09/01

Date of Inspection: 13/09/2022

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	17	All gauges in cab	S
2	Monthly Inspection record	S	18	Overhead & foot guard	S
3	Maintenance records	S	19	Exhaust system	S
4	OEM Specification plate	S	20	Side shifting function (if applicable)	S
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light	S
6	Masts and Back rest , carriage	S	22	Lights & indicators	S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts	S
8	Load chain and its assemblies	S	24	Parking brake and foot brake function	S
9	Side rollers and roll over cage	S	25	Fire extinguisher	S
10	Safety devices	S	26	Display markings (SWL, tire pressure, insp. date, due date)	S
11	Battery and its connections	S	27	Full functional test	S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test	NA
13	Electrical system & Cables	S	29	Overload test	NA
14	Cooling system	S	30	NDT(If applicable)	S
15	Steering function	S	31	Other Test (If applicable)	NA
16	All controls levers function & symbols legible	S	32	General Condition	S
Details of tools/equipment's used: STS-LD-77,78 STS-SL-01					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
F	30	Inspection Date & Cert 13/09/2022; A/49867/22/09/02			

