



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF FORKLIFT

Job Card No: 7060

Date of Inspection: 12/02/2026

Certificate No: AT/7060/26/02/05

Starting Time of Inspection: 4:00PM

Name and Address of the Owner:	TRUCKOMAN EQUIPMENT RENTAL LLC
Maker & Date of Manufacture:	HANGCHA GROUP CO LTD;07/2020
Place of Inspection:	NIZWA
Ref. Standard:	BS ISO 3691-2 / BS ISO 2330/ SP 2275
Registration No. & Owner No.:	3387 LB; TER1536
Model No. and Serial No.:	CPCD100-XRW14; M9BJ01300
Running hours:	7954.6 Hrs.
Manufacturer 's documentation:	AVAILABLE
Date of Previous inspection / cert no:	MN/0373/24/09/22; 05/09/2024
Date of Next inspection:	11/08/2026
Date of Previous load test / cert no:	MN/0373/24/09/22; 05/09/2024
Date of Next load test:	11/02/2027
Availability of operations manual in cabin:	AVAILABLE
Availability of daily check report:	AVAILABLE

Description of Forklift:

DIESEL POWERED HYDRAULICALLY OPERATED MULTI DIRECTIONAL FORKLIFT WITH SWL 10000 KG @ 600MM LOAD CENTER

Test carried out according to tabulated co

Description of test:	Test load applied In kgs	S.W.L In kgs
Visual inspection, Functional test & Performance test Load test carried out.		
Load Test carried out as per tabulated column. Load cell used: yes 25 Ton Calibration certificate: DCML /36642-2/2023 Max. Lifting Height: 3500 mm Fork S/N: 20528(L),20526(R) Hydraulic creep: Nil	10000 KG	10000 KG

CONCLUSION: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: ANOOP





Annexure of certificate of test & thorough examination of forklift

Certificate No: AT/7060/26/02/05

Inspection Date: 12/02/2026

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	17	All gauges in cab	S
2	Monthly Inspection record	S	18	Overhead & foot guard	S
3	Maintenance records	S	19	Exhaust system	S
4	OEM Specification plate, (capacity)	S	20	Side shifting function (if applicable)	S
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light	S
6	Masts and Back rest, carriage	S	22	Lights & indicators	S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts	S
8	Load chain and its assemblies	S	24	Parking brake and foot brake function	S
9	Side rollers and roll over cage	S	25	Fire extinguisher	S
10	Safety devices	S	26	Display markings (SWL, tire pressure, insp. date, due date)	S
11	Battery and its connections	S	27	Full functional test	S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test	S
13	Electrical system & Cables	S	29	Overload test	NA
14	Cooling system	S	30	MPI fork blades, Date/Report No (Annually)	S
15	Steering function	S	31	Other Test (if applicable)	N/A
16	All controls levers function & symbols legible	S	32	General Condition	S
			33	Mast disassembly (Every 4 Years)	N/A
Details of tools/equipment's used: STS/ LD /59; STS-LD-51					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
-	30	MN/0373/24/09/22; 05/09/2024			

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: ANOOP

