



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST

Certificate No: K/48177/22/03/01

Date of Inspection: 14/03/2022

Name and Address of the Owner:	TRUCKOMAN EQUIPMENT RENTAL LLC
Maker & Date of Manufacture:	HANGCHA GROUP CO LTD;07/2020
Place of Inspection:	FAHUD(SCHLUMBERGER YARD)
Ref. Standard:	BS ISO 3691-2 / BS ISO 2330/ SP 2275
Registration No. & Owner No.:	6395 LD;TER1537
Model No. and Serial No.:	CPCD100-XRW14;M9BJ01299
Running hours:	1646 hrs.
Manufacturer's documentation:	In Service Equipment
Date of Previous inspection / cert no:	21/09/2021;A/46661/21/09/01
Date of Next inspection:	13/09/2022
Date of Previous load test / cert no:	22/03/2021;O/46123/21/03/01
Date of Next load test:	13/03/2023
Availability of operations manual in cabin:	AVAILABLE
Availability of daily check report:	AVAILABLE

Description of Forklift:

Diesel powered hydraulically counter balanced forklift with side shifter SWL : 10,000kgs @ 600mm load center.

Test carried out according to tabulated column

Description of test:	Test load applied	S.W.L
	In kgs	In kgs
Visual inspection, Functional test carried out.		
Max. Lifting Height: 3500mm		
Hydraulic creep : Nil	10,000 Kg	10,000 kg
Fork Serial No: 20610 (Pair)		

Conclusion: Fit for its intended use at the time of inspection.

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Infanso Oswin





Annexure of certificate of test & thorough examination of Fork lift

Certificate No: K/48177/22/03/01

Date of Inspection: 14/03/2022

Status Legend:		S- Satisfactory	NA-Not applicable	F-Findings	CF-Critical Findings	
No.	Description	Status	No.	Description		Status
1	Operations Manual/Catalogue	S	17	All gauges in cab		S
2	Monthly Inspection record	S	18	Overhead & foot guard		S
3	Maintenance records	S	19	Exhaust system		S
4	OEM Specification plate	S	20	Side shifting function (if applicable)		S
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light		S
6	Masts and Back rest , carriage	S	22	Lights & indicators		S
7	Forks and its extensions, slide end stopper, locks	NA	23	Seat and seat belts		S
8	Load chain and its assemblies	S	24	Parking brake and foot brake function		S
9	Side rollers and roll over cage	S	25	Fire extinguisher		S
10	Safety devices	S	26	Display markings (SWL, tire pressure, insp. date, due date)		S
11	Battery and its connections	S	27	Full functional test		S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test		NA
13	Electrical system & Cables	S	29	Overload test		NA
14	Cooling system	S	30	NDT(If applicable)		F
15	Steering function	S	31	Other Test (If applicable)		NA
16	All controls levers function & symbols legible	S	32	General Condition		S

Details of tools/equipments used:

Findings/Critical Findings Report

F/CF	No.	Remarks
F	30	Inspected Date & Certs : 14/03/2022; K/48177/22/03/02

