

**CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF LORRY LOADING CRANE**

Certificate No: AG/TPI/3582/21

Date of Inspection: 05/10/2021

Name and Address of the Owner:	CACTUS PREMIER P.O Box: 928, PC :116, Sultanate Of Oman
Maker & Year of Manufacture:	Ferrari, 2021
Place of Inspection:	Misfah
Ref. Standard:	BS 7121-2-4:2013
Registration No. & Owner No.:	8184WA
Model and Serial No.:	F737N2A4, Serial No. 108757
Nr. of running hours and/or km read out:	KM:-1426
Manufacturer's documentation:	Available.
Date of Previous inspection / cert. no:	NEW
Date of Next inspection :	04/10/2022
Date of Previous load test / cert. no:	NEW
Date of Next Proof load test:	After Major Repair
Availability of operations manual:	Available
Load Chart :	Available
Availability of daily check report:	Not Available
Maintenance records / major repairs carried out:	Newly Mounted

Description of Crane: Diesel Powered hydraulic telescopic knuckle boom lorry loading crane mounted on flat bed truck, boom length is 2.5mtr to 11.8mtr, the maximum capacity is 11.1tonne @ 2.5mtr radius

Description of test: Full functional and Load test carried out as per tabulated column.	Boom length	Radius	Test load	Safe working load
	Mtr	Mtr	tonne	tonne
Hydraulic Creep: NIL	5.9	5.9	6	4.8
Load Cell Used: Load cell certificate # C210824624				
Calibration Due Date: 21/08/2022				
Note: Always refer to manufacturer manual for the safe operation. Examine the equipment and lifting gears before each use. Never exceed the rated capacity.	7.8	7.8	4.5	3.6

Conclusion: Fit for its intended use
--------------------------------------

Inspected By: Prasanth



Signature:  
Date: 05/10/2021

Authenticated By: O.Sunaz



Signature:  
Date: 05/10/2021



**ANNEXURE OF CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF LORRY LOADING CRANE**
**Certificate No: AG/TPI/3582/21**
**Date of Inspection: 05/10/2021**

Description	Condition	Remarks
Safe load indicator or Load meter /calibration verified	Satisfactory	
Level gauge/ Emergency Stop	Satisfactory	
Battery and its connections	Satisfactory	
PTO (Power Take Off) correct operation	Satisfactory	
Telescopic boom extensions/ Boom pads/ Rope guides	Satisfactory	
Hoist winch/ Hoist drum / Correct spooling(if applicable)	Not applicable	
Hoist wire ropes and termination(if applicable)	Not applicable	
Outriggers / beams / jacks / pads	Satisfactory	
Tires / rims / wheel bolts	Satisfactory	
Swing bearing/ -wear / report	See remarks	Not Available. (New)
Hook block system/Safety catch	Satisfactory	
Hook MPI, certificate no	See remarks	Not Available. (New)
Sheaves (Boom & Hook) (if applicable)	Not applicable	
Control levers /Wind shields / Mirrors	Satisfactory	
Over winding alarm or Anti 2 block (if applicable)	Not applicable	
All fasteners /Bolts / Safety pins	Satisfactory	
Electrical System	Satisfactory	
Hydraulic System(Hoses& fitting leakages)	Satisfactory	
Caution rotary light	Satisfactory	
Reverse Horn / Light	Satisfactory	
Fire extinguisher	Satisfactory	
General condition (structural integrity/functionality)	Satisfactory	
Display marking (SWL/tyre pressure/ insp.date/due date)	See Remarks	Dates to be marked

**General comments:** The equipment is safe for its intended use within the limits specified, provided there is continuous maintenance applied and qualified operators employed.

**Inspected By: Prasanth**


Signature:  
Date: 05/10/2021

**Authenticated By: O.Sunaz**


Signature:  
Date: 05/10/2021
