

### MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: <b>24/03/2026</b>			Report No: <b>HITECH/TJN-2025-467/MT-152</b>			
Client: <b>M/S.TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN</b>			Contractor: <b>N/A</b>			
Project: <b>N/A</b>			Location: <b>MISFAH,SULTANATE OF OMAN</b>			
Procedure No. & Rev. No.: <b>HITECH-TPI-P-T-253-MT-14</b>			Referencing Code / Specification: <b>ASME E709 /AWS D1.1</b>			
Acceptance Criteria: <b>AWS D1.1</b>			Material: <b>CS</b>			
Surface Condition: <b>As Cleaned</b>		Surface Temperature: <b>Ambient</b>		PWHT: <b>N/A</b>		
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual		Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular		
Equipment Type: <b>Permanent Yoke</b>		Equipment Sr. No: <b>GAMMATEC SN 00836</b>		Cal. Validity: <b>Daily Calibration</b>		
Type of Current: <b>N/A</b>		Lifting Power of Yoke: <b>18.1 KG</b>		Sensitivity: <input checked="" type="checkbox"/> Burmah Strip <input type="checkbox"/> Pie Gauge <b>III Lines Visible</b>		
Source of Light: <b>Day light</b>			Light Intensity: <b>≥ 1000 lux min</b>			
<b>Consumables: MAGNAFLUX</b>						
Cleaner: <b>MAGNAFLUX SKC-S</b> Batch No: <b>240706 BBE</b> Validity: <b>JULY-2027</b>		White contrast: <b>MAGNAFLUX WCP-2</b> Batch No: <b>240702 BBE</b> Validity: <b>JULY-2027</b>		Magnetic Ink: <b>MAGNAFLUX 7 HF</b> Batch No: <b>240705 BBE</b> Validity: <b>JULY-2027</b>		
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)	Result (Acc./Rej.)
<b>REGISTRATION NO &amp; OWNER ID NO:- 9624 WK / TER 1355 (LORRY LOADER CRANE LIFTING HOOK)</b>						
<b>LORRY LOADER CRANE LIFTING HOOK WLL : 11.5 TONNE</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>	<b>NO RELEVANT INDICATION OBSERVED</b>	<b>ACCEPTABLE</b>
<div style="display: flex; justify-content: space-around; align-items: center;">  <div style="text-align: center;">  <p>شركة برك عُمان لتأجير المعدات ش.م.م <b>TRUCKOMAN</b> <b>EQUIPMENT RENTAL LLC</b> P.O. Box: 347, P.C: 116, Muscat Al Fahal, Sultanate of Oman Sultanate of Oman Tel: +968 2238854 Fax: +968 2239277 Web: www.truckoman.com OM: 00</p> <p><b>TER1355</b></p> </div>  </div>						
<b>"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"</b>						
<b>LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:</b>					<b>24/03/2027</b>	
<b>Hi-Tech Inspection Services LLC</b>		<b>Contractor</b>			<b>Client/ TPI /AI</b>	
Signature: 		Signature:			Signature:	
Name: <b>LAKSHMANDAS.M</b>		Name:			Name:	
Qualification: <b>MPT Level II</b>		Date:			Date:	
Date: <b>24/03/2026</b>		Date:			Date:	