

Client: TRUCK OMAN LLC	Report No: AST-MP05-04-22				
Contractor: None	Date of Inspection: 03.03.2022				
Project: None	Reg. No.: 8607 RA				
Site / Location: Ghala, Oman	Procedure No: L3-AST-ND-01, Rev-0.				
Serial No: 132702010048B / 132702010012B	Acceptance Criteria: AWS D1.1.				
Component Description: CRANE HOOK BLOCK					
Material: Carbon Steel	Construction Code: None				
Equipment Type: YM5 YOKE	Method: Wet <input checked="" type="checkbox"/> Dry <input type="checkbox"/> Fluorescent <input type="checkbox"/>				
Equipment Sl. No.: 18152	PWHT: N/A <input checked="" type="checkbox"/> Before <input type="checkbox"/> After <input type="checkbox"/>				
Lifting Capacity: 65.0 TONNE and 8.0 TONNE	Viewing Condition: Day Light				
Leg Spacing: 1" to 10"	Surface Condition: As welded & cleaned				
Contrast Paint: 161003	Surface Temp: 28 Deg C				
Magnetic Ink: 160601	Sensitivity: BC strip				
Sl. No.	ITEM	QTY	ID NO.	Observation	Result
1	65T Hook	1	132702010048B	NO RELEVANT INDICATION WAS OBSERVED, DURING THE INSPECTION.	ACCEPTABLE
2	8T Hook	1	132702010012B		ACCEPTABLE

Astron Quality & Calibration LLC	Client / Contractor
Signature:	Next Insp. Date: 02 nd March 2023
Name: ABRAHAM SARMINETO	
Qualification: ASNT LEVEL-2	
Date: 03 rd March 2022	



Rev No. 1

L4-AST-ND-02