

Client: TRUCK OMAN NORTH LLC		Report No: AST-MP05-03-22			
Contractor: None		Date of Inspection: 03.03.2022			
Project: None		Reg. No.: 8882 MH			
Site / Location: Ghala, Oman		Procedure No: L3-AST-ND-01, Rev-0.			
Serial No: 132702010048B / 132702010012B		Acceptance Criteria: AWS D1.1.			
Component Description: CRANE HOOK BLOCK					
Material: Carbon Steel		Construction Code: None			
Equipment Type: YM5 YOKE		Method:	<input checked="" type="checkbox"/> Wet <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		
Equipment Sl. No.: 18152		PWHT:	<input type="checkbox"/> N/A <input checked="" type="checkbox"/> Before <input type="checkbox"/> After		
Lifting Capacity: 65.0 TONNE and 8.0 TONNE		Viewing Condition: Day Light			
Leg Spacing: 1" to 10"		Surface Condition: As welded & cleaned			
Contrast Paint: 161003		Surface Temp: 28 Deg C			
Magnetic Ink: 160601		Sensitivity: BC strip			
Sl. No.	ITEM	QTY	ID NO.	Observation	Result
1	65T Hook	1	132702010048B	NO RELEVANT INDICATION WAS OBSERVED, DURING THE INSPECTION.	ACCEPTABLE
2	8T Hook	1	132702010012B		ACCEPTABLE

Astron Quality & Calibration LLC	Client / Contractor
Signature:	Next Insp. Date: 02 nd March 2023
Name: ABRAHAM SARMINETO	
Qualification: ASNT LEVEL-2	
Date: 03 rd March 2022	



Rev No. 1

L4-AST-ND-02