

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY
CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: MP/48149/22/04/12

Date of Inspection: 06/04/2022

Crane details							
Name and Address of the Owner:		TRUCK OMAN EQUIPMENT RENTAL					
Make & Date of Manufacture:		GROVE 2012					
Location of Inspection:		YIBAL					
Ref. Standard:		BS 7121-2-3 : SP 2275					
Registration No.& Owner No.:		6243 YR – PLM 1483					
Model and Serial No.:		RT 530 E-2 258502					
Date of previous inspection / cert. No:		15/04/2021. MA/46189/04					
Date of next inspection and testing :		05/04/2023					
Availability OEM certificate		IN SERVICE EQUIPMENT					
Availability of operations manual in cab:		YES					
Availability of load Chart in cab:		YES					
Availability of daily check report:		YES					
Main hoist wire rope diameter and condition		16MM SATISFACTORY					
Main hoist wire rope certificate No:		DW 805902- MBL 251 KN					
Auxiliary wire rope diameter and condition		NOT AVAILABLE					
Auxiliary wire rope certificate No:		NOT AVAILABLE					
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)		
Diesel powered, hydraulically operated telescopic boom	ROUGH TERRAIN	30T	8-8 MT TO 29 MT	NA	FIXED		
Crane present configuration at the time of inspection:		Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)		
SWL @ No of falls: 30 @ 6 Falls							
counter weight: Fixed							
Main hook/Aux hook SWL: 30 T-N/A							
Main hook SL no:3962							
Aux hook SL No: Not available							
		Main hoist	Minimum	8.8	3	-	30T
			Intermediate	15.2	6	14.70T	14.775
			Maximum	29	26	-	1,160T
		Auxiliary hoist (where applicable)		Not Available			
Conclusion: Fit for its intended use at the time of examination.							
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.							

Approved by, Name & Signature:

Inspected by, Name & Signature: MADHU PILLAI

MR. GISHIN THOMAS





AN ISO/IEC 17020 ACCREDITED INSPECTION BODY
CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Annexure of certificate of thorough examination of mobile crane

Certificate No: MP/48149/22/04/12

Date of Inspection:

06/04/2022

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	F	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	N/A
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	N/A	28	Electrical System	S
9	Mast and its attachments	N/A	29	Hydraulic System	S
10	Pendant ropes	N/A	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	S	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	N/A
14	Auxiliary hoist winch/ Hoist drum /spooling	N/A	34	Full functional test	S
15	Auxiliary wire ropes and termination	N/A	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	N/A
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	N/A
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	N/A	40	General Condition	S
Details of tools/equipments used: STS –LD 65 ; STS –LD 75; STS –LD 73 , SP14813,STS/LD//80,82					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
F	1	PROVIDE MANUAL/ CATALOGUE			
F	37	6/4/2022 DONE MP/ 48149			
F	33	RECOMMENDED TO KEEP HAND HELD			