



CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF LORRY LOADER

Certificate No: A/36259/17/12/06

Date of Inspection: 19/12/2017

Name and Address of the Owner:	TRUCK OMAN			
Maker & Date of Manufacture:	HIAB (2012)			
Place of Inspection:	MARMUL			
Ref. Standard:	BS 7121-4, PR 1708			
Registration No. & Owner No.:	2834 MA ; TO-2494			
Model and Serial No.:	055-B-1CLX ; BL055CL00197			
Nr. of running hours and/or km read out:	94271 km			
Manufacturer's documentation:	OK			
Date of Previous inspection / cert. no:	03/01/2017 ; V/33604/17/1/16			
Date of Next inspection :	18/12/2018			
Date of Previous load test/ cert. no:	03/01/2017 ; V/33604/17/1/16			
Date of Next load test:	02/01/2021			
Availability of operations manual in cab:	OK			
Load Chart in cab:	Near to control levers			
Accessories certificates:	N/A			
Availability of daily check report:	OK			
Maintenance records / major repairs carried out:	OK			
Description of Crane: Diesel powered, Hydraulically operated, lorry loader crane with Telescopic and knuckle boom Max capacity 3.05 t at 1.6m boom length & 1.6m radius .				
Test carried out according to tabulated column				
Description of test: (configuration of the crane at the time of inspection) Main hook capacity: 5 t	Boom length	Radius	Test load	Safe working load
	(m)	(m)	Tonnes	Tonnes
	1.6m	1.6m	---	3.05 t
	2.3m	2.3m	---	2.18 t
	3.8m	3.8m	1.3 t	1.34 t
	5.4m	5.4m	---	0.94 t
Conclusion: Fit for its intended use at the time of inspection.				

Annexure of certificate of test & thorough examination of lorry loader crane

Certificate no: A/36259/17/12/06

Inspection date: 19/12/2017

Description	Condition	Remarks
Safe load indicator/calibration verified	N/A	
Level indicator	✓	
Telescopic boom extensions/Boompads/Rope guides	✓	
Lattice boom sections/Connecting pins/Boom back stops	N/A	
Pendant ropes	N/A	
Fly Jib / Luffing jib/ Derricking interlocksecurity	N/A	
Main hoist winch/ Hoist drum / Correct spooling	N/A	
Main hoist wire ropes and termination	N/A	
Auxiliary hoist winch/ Hoist drum / Correct spooling	N/A	
Auxiliary wire ropes and termination	N/A	
Counterweight and its locking mechanism	N/A	
Access ladders/Walkways/Hand & guard rails	N/A	
Outriggers/ beams / jacks / pads	✓	
Tires / rims / wheel bolts	✓	
Crawler Tracks/Track shoe	N/A	
Swing machinery / Swing lock	✓	
Swingbearing/ -wear / report	N/A	
Hook block system/Safety catch	✓	
Hook MPI, certificate no (Required every 4 yrs)	N/A	
Sheaves(Boom & Hook)	✓	
Operator cab/ Control levers /Wind shields/Mirrors	✓	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	N/A	
Proximity switches	N/A	
All fasteners /Bolts / Safety pins	✓	
Electrical System	✓	
Hydraulic System	✓	
Caution rotary light	✓	
Reverse Horn / Light	✓	
Fire extinguisher	✓	
Anemometer(if fitted or hand held)	N/A	
General condition (structural integrity/functionality)	✓	
Display marking (SWL/tyre pressure/ insp.date/due date)	✓	

General comments: Nil

Approved by, Name & Signature: Gishin Thomas

Inspected by, Name & Signature: Mohammed Anaz



