



الشركة الفنية لخدمات السلامة ش.م.م
SAFETY technical SERVICES CO. LTD.



CERTIFICATE OF TEST AND THOROUGH EXAMINATION & TEST OF MOBILE CRANE

Certificate No: RA/33211/16/11/01

Date of Inspection: 03/11/2016

Name and Address of the Owner:	PREMIER LOGISTICS MUSCAT			
Maker & Date of Manufacture:	TADANO ; 2015			
Place of Inspection:	YIBAL			
Ref. Standard:	BS 7121-2-3; PR 1708			
Registration No.& Owner No.:	8668 HA ; PLM-1497			
Model and Serial No.:	GR-500 EXL ; 541330			
Nr. of running hours and/or km read out:	5083 Hours			
Manufacturer's documentation:	OK			
Date of Previous inspection / cert. no:	4/5/2016; A/31596			
Date of Next inspection :	02/11/2017			
Date of Previous load test/ cert. no:	27/08/2015; FH-150M-4219			
Date of Next load test:	26/08/2019			
Availability of operations manual in cab:	OK			
Load Chart in cab:	OK			
Accessories certificates:	OK			
Availability of daily check report:	OK			
Maintenance records / major repairs carried out:	OK			
Description of Crane: Diesel powered, Hydraulically operated, telescopic boom rough terrain mobile crane Max. capacity of crane 50 tonnes at 11.1m boom length and 2.5m radius and using 16mm steel wire rope at 12falls.				
Test carried out according to tabulated column				
Description of test: (configuration of the crane at the time of inspection) No. of falls: 8 Main hook block S.N: FTI-3-15 Main hook capacity: 51 MT Aux.hook S.N: SH01314 Aux.hook capacity: 4.5 MT Wire rope certificate no: 1079232	Boom length	Radius	Test load	Safe working load
	Mtr	Mtr	Tonnes	Tonnes
	11.1	2.5	---	50 t
	18.8	9	---	14.6 t
	34.3	28	2 t	2 t
	Aux 42	34	600 kg	600 kg
Conclusion: Fit for its intended use at the time of inspection.				

Annexure of certificate of test & thorough examination of mobile crane

Certificate No: RA/33211/16/11/01

Date of Inspection: 03/11/2016

Description	Condition	Remarks
Safe load indicator/calibration verified	✓	
Level indicator / Angle indicator	✓	
Telescopic boom extensions/Boompads/Rope guides	✓	
Lattice boom sections/Connecting pins/Boom back stops	Nil	
Pendant ropes	Nil	
Fly Jib / Luffing jib/ Derricking interlocksecurity	✓	
Main hoist winch/ Hoist drum / Correct spooling	✓	
Main hoist wire ropes and termination	✓	
Auxiliary hoist winch/ Hoist drum / Correct spooling	✓	
Auxiliary wire ropes and termination	✓	
Counterweight and its locking mechanism	✓	
Access ladders/Walkways/Hand & guard rails	✓	
Outriggers/ beams / jacks / pads	✓	
Tires / rims / wheel bolts	✓	
Crawler Tracks/Track shoe	Nil	
Swing machinery /Swing alarm / Swing lock	✓	
Swingbearing/ -wear / report	Nil	
Hook block system/Safety catch	✓	
Hook MPI, certificate no	✓	4/5/2016 (A/31596/16/5/2)
Sheaves(Boom & Hook)	✓	
Operator cab/ Control levers /Wind shields/Mirrors	✓	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	✓	
Proximity switches	Nil	
All fasteners /Bolts / Safety pins	✓	
Electrical System	✓	
Hydraulic System	✓	
Caution rotary light	✓	
Reverse Horn / Light	✓	
Fire extinguisher	✓	
Anemometer(if fitted or hand held)	Nil	
General condition (structural integrity/functionality)	✓	
Display marking (SWL/tyre pressure/ insp.date/due date)	✓	

General comments:

Approved by, Name & Signature: Gishin Thomas

Inspected by, Name & Signature: Infanso Oswin



